

The Status of LIGO

Mark Coles
CALTECH

»» Facility overview

»» Review of progress in last year

— civil construction

— vacuum system

— detector

»» Plans for coming year

»» Longer term view of LIGO commissioning and operations plans



LIGO SITES




HANFORD, WASHINGTON


- LOCATED ON U.S. DOE RESERVATION
- TREELESS, SEMI-ARID HIGH DESERT
- APPROX. 25 KM FROM RICHLAND, WA (POPULATION :140,000)

LIVINGSTON, LOUISIANA

- LOCATED IN FORESTED RURAL AREA
- MIXED FOREST; LOW-LYING; POOR DRAINAGE
- APPROX. 50 KM FROM BATON ROUGE, LA (POPULATION :450,000)







Building Features

>> Laser and vacuum equipment area

- 30 inch (75 cm) isolated slab
- temperature stabilized +/- 2 degrees C
- construction consistent with class 50,000 clean room
- 26.5 ft crane hook height

>> Office and lab space ~ 20,000 sq. ft (2000 sq. m)

- office space and conference rooms for 20-30 staff
- control room
- computer access room for users
- electronics shop
- mechanical shop
- receiving and storage area

>> clean areas within OSB:

- vacuum prep area
- optics lab

Wind Effects on a Large Structure - Moses Lake, WA

- >> Japan Airlines (JAL) aircraft hangar
- >> Grant County Airport, Moses Lake, WA
90 miles north of Hanford LIGO site
- >> 370 ft. x 268 ft. x 66 ft. high
- >> riveted steel truss-work
- >> corrugated steel siding
- >> 2 in. of fiber-board insulation
- >> 300 degrees of surrounding land is flat, level airport property
- >> measurements made during late night and early morning
- >> seismometer bandwidth: 0.1 to 50 Hz






Figure 8.1-9: Vertical component amplitude spectra at the Corner on weekday afternoon prior to rush hour traffic. This time period corresponds to 600 - 1040 s on the 2 p.m. spectrogram in Figure 8.1-6.

Civil Construction Status

»» Louisiana: rough grading -> July

»» Washington: Concrete slab, Electrical installation, Beam tube enclosure fabrication

»» Building:

—Final design package to be completed April 12.

—Expect to place construction package out for bid in May

—Initiate construction ~ August.

»» Preparing two separate bid packages:

—two interferometer corner station

—three interferometer corner station

Competitiveness of the construction industry in Washington and Louisiana will help decide capacity of initial building.

»» In either case, expansion plan has been developed so that further increase in number of interferometers is not precluded.

Vacuum System Status

» Process Systems International (Westborough, Massachusetts)
chosen to provide:

- vacuum pumps
- valves, vacuum instrumentation
- chambers

Major purchased items:

Pump type	Quantity	Vendor & model	speed
Roughing pump	4	Edwards EDP200-EH2600	1900 cu.m/hr.
Backing pump	10	Edwards QDP80 (Edwards dry pump)	96 cu.m/hr.
Wet/dry turbo pump	10	Edwards STPH2000C	2000 L/sec
Air pump	18	Varian custom design	2500 L/sec
Other			
large gate valves	32	GNB G44(48)P,E - 44"(48") pneumatic (electric) gate valves	

- prototype chamber now being fabricated for cleaning tests and mechanical design validation
- test results due July 1996
- fabrication of remaining chambers completes fall 1997




operational features


>> Facility monitoring and control system

- Control room monitoring of major facility eqpt (air handlers, pumps, etc.)
- remote diagnostic information available in control room
- remote control of temperature and humidity
- smart circuit breakers to monitor and control lights at remote stations
- control room monitoring of fire and intrusion alarms
- electrical load monitoring of rotating eqpt to correlate vibrations with detector operation

>> Physics related design choices

- vibration isolation
- control of vibration resulting from LIGO operation
- examination of wind vibration





Physics performance considerations:

- ››electric gate valves near optics
- ››roughing pumps and ion pump transformers on separate slabs
- ››large capacity liquid nitrogen storage to minimize service needs (~3 months between fills)



Beam tube

- Chicago Bridge and Iron Co. (Plainfield Illinois) selected as contractor
- 16 km of 1.2 m diameter tube
- 304 L stainless
- 3 mm thickness
- 24-36 inch skelp width
- expansion joints every 130 ft to accommodate 150 C bakeout
- auxiliary pumpout ports to reach 10^{-9} torr




BEAM TUBE CURRENT STATUS

- Successfully completed Qualification Test (March, 1995)
 - ›› Demonstrated Design, Fabrication, Assembly
 - ›› Demonstrated acceptable leakage: $< 1 \times 10^{-11}$ atm cc/s
 - ›› Demonstrated acceptable outgassing: $\text{H}_2, < 1 \times 10^{-13}$ t/l/s $\cdot\text{cm}^2$
 $\text{H}_2\text{O}, < 1 \times 10^{-16}$ t/l/s $\cdot\text{cm}^2$
- Qualification Test Review held (April, 1995)
 - ›› Board endorsed the fact that all aspects of the test have been met
 - ›› Board concurs LIGO is ready to commence fabrication & installation of beam tubes



INITIAL DESIGN PERFORMANCE GOAL



PRD Spiral Weld Pipe Mill

give you
high quality
pipe with

low cost
high quality
pipe with




PRD Spiral Weld Pipe Mill
is the most advanced
pipe mill in the world
today. It is the only
pipe mill in the world
that can produce
pipe with a wall
thickness of 0.063 to
0.375 inches and
a diameter of 10 to
60 inches. It can
produce pipe with a
length of 100 to
1000 feet. It can
produce pipe with a
weight of 10 to
1000 lbs. per foot.

SPRINT
Applications & Control
NOW ON



BIG PASCO

WAREHOUSE #5, BAYS #1 & #2





		LASER INTERFEROMETRY GRAVITATIONAL WAVE OBSERVATORY	
HANFORD LOCATION FABRICATION FACILITY			
BIG PASCO WHSE #5, BAYS 1 & 2			
Configuration No. PCT181320			
By	Chg	Date	950514
Engineering Supervisor			Date Sign
BIGPASO1.CVS			

LIGO INSTALLATION PLAN



INSTALLATION PLAN






Laser

>> switch to Nd:YAG - 1064 nm from argon ion

>> advantages:

- allows increase in power
- relaxed mirror requirements
- higher reliability
- common with other GW efforts, industry momentum


>> Contract for commercial development in early stages



Core optics

- ›› Pathfinder program to identify polishing companies capable of meeting $\lambda/800$ smoothness.
 - CSIRO
 - HDOS
 - General Optics
 - REO
- ›› Intial results look promising
- ›› Looking at alternate sources to Corning for low absorption glass
- ›› Coatings:
 - REO has made coatings meeting 2 ppm/bounce loss spec
 - Presently examining uniformity results, some improvement required
- ›› Plan to resolve suppliers of glass, polishing, coating by end of summer





w[119]=
-Graphics-

```
w[111]:=
qfit10 = Fit[smodat, {1,x, x^2},x]
w[111]=
1062.65 - 0.0484168 * x - 0.0920605 * x^2
```

CENTER

cm


STANDARD DEVIATION OF
THIS PARABOLIC FIT
FROM THE DATA
= 0.119%

SAME "BEST PARABOLA" FIT OVER 7.5cm RADIUS : .017% STDEV
SAME "BEST PARABOLA" FIT OVER 4cm RADIUS : .015% STDEV

(From Bill Kells)

- Heurikon baja4700

- ›› IDT R4700 MIPS Processor
- ›› 133 MHz Clock
- ›› 16 MBytes RAM
- ›› VME 64 Interface
- ›› 2 PCM (PCI bus) slots
- ›› Ethernet & Serial Ports
- ›› VxWorks Operating System




- Experimental Physics and Industrial Control System (EPICS)

- ›› Originated at LANL for Ground Test Accelerator
- ›› Collaboration include APS, CEBAF, LBL, KEK, Gemini, and others (meet every 4-6 months)
- ›› Kernel includes real-time database and I/O drivers for VME and industrial PLC

- EPICS will Not be used to meet all LIGO CDS requirements, but will rather provide the framework and some tools.

- ›› Provides, in commercial control system terms, the Supervisory Control And Data Acquisition (SCADA) functions
- ›› Insufficient performance for many anticipated control loops (Speed can be increased, but 10Hz type of control is typical)
- ›› EPICS is a set of tools, which will aid in many applications, but additional tools will be required.



Suspension

- Hi-Tech: optimizing design based on 40 meter stack, 4 layer viton/metal
- Pursuing single loop suspension design
- have test mass same size as core optic
- Q tests in progress
- preparing single loop suspension system for test in 40 meter
- design and FEA analysis of suspension structure for LIGO in progress.



Conclusion

››Major contractors on board to provide:

- beam tube
- vacuum chambers, pumps, valves
- earth work, concrete work, beam tube enclosures
- building design

››29 staff added to LIGO in 1995

››Future milestone dates:

- building construction begins 6/96
- accept buildings and vacuum equipment 3/98, 9/98
- initiate interferometer installation 7/98
- begin coincidence tests 7/2000