

Facilities and Vacuum Equipment


Mark Coles

Presentation Objectives

- Technical Requirements
 - » vacuum system
 - » civil construction
- Implementation Status
- Future Plans


INITIAL DESIGN PERFORMANCE GOAL

INITIAL INTERFEROMETER SENSITIVITY




ADVANCED DESIGN PERFORMANCE GOAL

ADVANCED INTERFEROMETER, BROADBAND RECYCLING



VACUUM EQUIPMENT (SCOPE)

- Corner, Mid, and End stations include:
 - >> Vacuum envelope (all stainless steel)- 34 large chambers, ~1000 feet of 72 inch, 48 inch, 30 inch vacuum pipe, ~100 large diameter bellows and >200 large flange connections, ~1000 smaller flanged connections.
 - >> Pumping subsystem - 10 Roots pumping carts, 20 turbomolecular pump carts, 100 ion pumps, 12 large cryogenic pumps.
 - >> Valve subsystem - 4x60 inch, 32x48 inch, ~100 x 10 inch gate valves, plus hundreds of small valves.
 - >> Monitor and control subsystem - ~100 sets of gauges, ~200 valve controllers, 12 cryogenic pump controllers, 100 ion pump controllers.
 - >> Vent and purge subsystem - High purity air distribution system with 10 dry air compressors, 20 soft wall clean rooms (class 100).
 - >> Bakeout subsystem - 10,000 square feet of heating and insulating blanket with ~100 temperature controllers.



Vacuum Equipment Status

John Worden, Allen Sibley

◆ Chamber fabrication:


- BSC prototype fabrication, cleaning, and test complete
- Prototype bakeout heater blanket/controller delivery/test complete
- HAM chambers in fabrication
- First 6 BSC chambers in fabrication


◆ Purchased equipment:


- Delivery of 4 main turbopump carts, 2 auxiliary turbo carts
- Delivery of 2 main roughing pump carts
- Delivery of 4 - 48" gate valves
- Delivery of prototype large ion pump


G960222-00-F























100 hour pumpdown test results

- ◆ The cleaning and baking procedures were very effective.
- ◆ There was little evidence of hydrocarbon contamination after the bakeout. Partial pressures of hydrocarbons were 3 to 4 orders of magnitude below hydrogen.
- ◆ Principal gas loads after the nitrogen soak are hydrogen, water, nitrogen.
- ◆ 100 hr gas load for nitrogen exceeds LIGO goals. Additional analysis being done to see if we can live with this.






TABLE 1.7
 BSC 100 HR TEST
 VERTEX + BEAMMANIFOLD PREDICTED


LINEAL LENGTH VITON (CM) AREA (M^2) VITON/SS_AREA	BSC		VERTEX + MANIFOLD					
	2650				37639			
	55				478			
	48.18				78.74			
	GAS LOAD Torr-L/s	SPECIFIC RATE Torr-L/s-cm^2	SPEED approx. L/S	Pressure Torr	RATE Torr-L/s-cm^2	SPEED L/S	Pressure Torr	Pressure GOALS Torr
H2	5.5E-06	1.0E-11	535	1.03E-08	1.00E-11	12000	3.983E-09	5.0E-09
H2O	5.5E-06	1.0E-11	290	1.90E-08	1.00E-11	20000	2.39E-09	5.0E-09
N2	5.5E-06	1.0E-11	237	2.32E-08	1.00E-11	8000	5.975E-09	5.0E-10
CO	2.8E-06	5.0E-12	237	1.16E-08	5.00E-12	8000	2.988E-09	5.0E-10
CO2	2.8E-07	5.0E-13	190	1.45E-09	5.00E-13	8000	2.988E-10	2.0E-10
CH4	8.3E-07	1.5E-12	290	2.84E-09	1.50E-12	8000	8.963E-10	2.0E-10
OTHER	6.1E-07	1.1E-12	190	3.18E-09	1.10E-12	8000	6.573E-10	5.0E-10
SUM				7.15E-08			1.719E-08	1.19E-08




48'' gate valve status

- ◆ 4 of 8 gate valves delivered (needed to begin beam tube installation)
- ◆ Design problems encountered due to LIGO's unique requirements:
 - no lubricants
 - vacuum load either side
 - low shock and vibration req't







Beam Tube

Larry Jones, Rai Weiss, Cecil Franklin, Rich Riesen

- ◆ Long LIGO partnership with Chicago Bridge and Iron to develop a cost effective method of producing large quantities of clean, low hydrogen outgassing stainless steel tube

LIGO-G950056-00-B

Set # 3
Sheet 3 of 7

QT Outgassing Data

PREBAKE OUTGASSING RATES

$$\text{H}_2\text{O} \quad \frac{1.2 \times 10^{-8}}{t(\text{hours})} \text{ torr liters/sec cm}^2$$

$$\text{H}_2 \quad 2.9 \pm 0.2 \times 10^{-14}$$

$$\text{CO} \quad < 2 \times 10^{-13}$$

$$\text{CO}_2 \quad < 3 \times 10^{-13}$$

$$\text{CH}_4 \quad < 1 \times 10^{-13}$$

- BAKE AT 140 - 150 C for 670 hours

POST BAKE OUTGASSING RATES

$$\text{H}_2\text{O} \quad < 8 \times 10^{-18}$$

$$\text{H}_2 \quad 8.6 \pm 0.2 \times 10^{-14} \text{ (increase from welds)}$$

$$\text{CO} \quad 2.5 \pm 0.1 \times 10^{-16}$$

QT Outgassing Data (cont)

CO₂ $1.6 \pm 0.3 \times 10^{-16}$ torr liters/sec cm²

CH₄ $3.0 \pm 0.3 \times 10^{-16}$

Sum amu > 45 $< 4 \times 10^{-18}$

POST BAKE OUTGASSING TEMPERATURE DEPENDENCE

- Temperature increase to double outgassing at 300K

H₂ : From room temperature fluctuations 4.9 K

From outgassing ratio 413K/300K 8.9


H₂O 4.8

CO₂ 6.5

Beam Tube Hydrogen Outgassing Data

◆ spec	1.e-13 torr lit/sec/cm ²
◆ QT result	2.9e-14
◆ lot 1	1.3e-14
◆ lot 2	8.4e-15
◆ lot 3	7.1e-15
◆ lot 4	3.e-15
◆ lot 5	1.e-14

Initial Interferometer Noise Budget




Beam Tube

- ◆ Beam tube factory built, commissioned, and operating in Pasco, WA:
 - » Delivered spiral tube mill and qualified performance
 - » Qualified other fabrication eqpt and fixtures
 - ◆ 160 tubes fabricated
 - ◆ 133 passed leak test (no failures!) - *8.2 miles of weld!*
 - ◆ 50 cleaned

BIG PASCO


WAREHOUSE #5, BAYS #1 & #2




CEBILSCO		<small>CLASH TESTING & TERN UPRAX THERMAL-WAVE OBSERVATORY</small>	
HANFORD LOCATION			
FABRICATION FACILITY			
BIG PASCO WHSE #5, BAYS 1 & 2			
Customer No.	PCT8T320		950674
By	Chg	Chg 825885	Re-
Engineering Supervisor			Stat
BIGPAS01.CVS			






















absorption coefficient vs residue




BT installation

◆ Installation:


- » weld enclosures, air filtration system delivered to site
- » terminating gate valves at mid-station installed
- » high precision site survey completed to provide reference locations for BT installation
- » 29 beam tubes installed on site
- » 27 girth weld leak tested - no failures



BEAM TUBE MODULES



LIGO INSTALLATION PLAN




WHEELED
CLEAN ROOM

WHEELED WELD/
TEST SHELTER

TERMINATION
STRUCTURE
& VALVE

CONCRETE
COVER

SUN SCREEN
COVER





MID STATION


BDF
BLOWER/DRYER/
FILTRATION SYSTEM


INSTALLATION
CHANGE &
OFFICE TRAILERS


FLATBED TRACTOR/TRAILER
(SUN SCREEN REQUIRED DURING
TRANSPORT)















NO SMOKING


BEVERAGES

Handwritten scribbles and numbers, possibly including '125' and '100'.

357
003
DB

CERT TESTING












JPL-000000






JPL-28379DC





BT Alignment


Allen Sibley


- ◆ QA contract with Rodgers to spot check early CBI measurements
- ◆ CBI uses differential GPS
- ◆ Max alignment range of BT support is 3 inches. Want to center BT within this range.


















Precision Survey

Allen Sibley

- ◆ Site fiducialization by Rogers (local) and IMTEC (Kansas City)
- ◆ Combination of differential GPS and optical methods
- ◆ Rogers - elevations and ranges - dGPS
- ◆ IMTEC - elevations and lateral - optical

Point	Rogers survey relative to RMP model (mm)	IMTEC survey relative to RMP model (mm)	Delta (Rogers - IMTEC)	IMTEC best fit plane
1	0	0	0	0
2	-6	-4	-2	0
3	-6	7	-13	-5
4	6	-5	11	0
5	-3	0	-3	-1
6	3	5	-2	4
7	3	2	1	4
8	3	0	3	0
		IMTEC statistical uncertainty +/- 1 mm		





400



66-50 249

WA BT Slab Survey Results



$$\delta Z[X,Y] = (-1.7 \pm 0.3) \cdot 10^{-6} X + (3.1 \pm 2.7) \cdot 10^{-7} Y$$

$$\sigma_Z = 0.0068 \text{ m} ; P-V = 0.043 \text{ m}$$




LIGO-G960211-00-E

Beam Tube Enclosure

Fred Asiri, Otto Matherny

◆ Status:


- approx 2000 pre-cast BTE's fabricated
- approx 150 BTE's installed
- Installation contractor works approx 3-5 sections behind CBI on-site to avoid interference



BTE Fab QA

- ◆ BTE's inspected by RMP in ACME yard.
- ◆ Rejection rate is approx 1%
- ◆ No stress cracking found. Normal shrinkage cracks only











PHOTO 1 - EXTERIOR VIEW OF THE TUNNEL STRUCTURE AT THE INDUSTRIAL FACILITY






Civil Construction

Otto Matherny

◆ WA site



- completed finish grade and slip form of slab
- completed service road and distributed electric power along arms
- initiated construction of WA bldgs:
 - » foundations
 - » steel erection


Corner Station Vertical, Late Night December 12





5


Eigenvector for Mode 14, Freq = 8.2810 Hz



















LA Bldg Design

Fred Asiri


- ◆ Final design completed May 96
 - 2 IFO design
- ◆ Reviewed by Baton Rouge architectural firm for standard practices and materials
- ◆ Recommendations incorporated into final design
- ◆ Architectural approval obtained from LSU per site agreement

G960222-00-F

LA site civil construction

Gerry Stapfer, Fred Asiri, Otto Matherny

- ◆ completed rough grade work
- ◆ bid and award of buildings, road, slab
- ◆ road work begins this week
- ◆ site complications:
 - rain
 - pipeline crossings
 - power lines raised over site





NEW LARGE ITEM
ACCESS AIRLOCK

NEW MECHANICAL
ROOM

NEW LVEA


NEW VACUUM
EQUIPMENT

EXISTING LVEA

EXISTING VACUUM
EQUIPMENT

EXISTING LARGE
ITEM ACCESS AIRLOCK

EXISTING MECHANICAL
ROOM



FACILITIES CONSTRUCTION & EQUIPMENT INSTALLATION SUMMARY SCHEDULE - HANFORD SITE



LVEA Construction & Accept

OSB Construction & Accept

Arm-1 Mid/End Bldg Construction & Accept

Arm-2 Mid/End Bldg Construction & Accept

BT Enclosure Fab

Beam Tube Fabrication

BT Install & Accept - Arm-2 (Includes BTE)


BT Install & Accept - Arm-1 (Includes BTE)

VE Corner Installation & Acceptance


VE Arm-2 Installation & Acceptance

VE Arm-1 Installation & Acceptance

Initiate Facility Shakedown



FACILITIES CONSTRUCTION & EQUIPMENT INSTALLATION SUMMARY SCHEDULE - LIVINGSTON SITE



Summary

- ◆ All major facility contracts obligated
- ◆ We have entered a very busy phase of activity - civil construction, fabrication, and installation activities underway at both observatory sites and at vendors
- ◆ We are executing QA oversight plans to maintain requirements and schedule.
- ◆ No indications of significant cost growth
- ◆ No show stoppers so far