

## **Facility Modifications & Preparation (FMP)**

## Cost and Schedule Breakout Presentation NSF Review of Advanced LIGO Project

John Worden LHO Dennis Coyne CIT

May 31, 2006 LIGO-G060219-00-M



- Procure new Vacuum System components 2K to 4K conversion at LHO, large diameter mode cleaner tubes for relocation of 6 HAM chambers – both sites. \$2.8M
- Procure class 100 clean room space for assembly and installation. \$2.7M
- Provide workspace and storage. Convert staging building into clean room space. LHO example:need to prepare 3000 sq ft high bay to accept Class 100 clean rooms. Modify warehouse to provide clean, air conditioned storage for assembled components ~ 1500 sq ft. \$.9M
- Procure installation fixtures and tooling not provided by subsystems. \$.8M
- Refurbish existing optics lab space, laser safety mods, purchase bake ovens, cleaning supplies. \$.6M
- Management and planning \$.5M

## advancedligo FMP Work Breakdown Structure

WBS WBS Description			
LIGO.4	Advanced LIGO		
LIGO.4.01	FMP Facility Modifications & Preparation		
LIGO.4.01.1	FMP Management for Facil Mod & Prep		
LIGO.4.01.2	FMP Facil Prep & Staging/Installation Planning		
LIGO.4.01.2.1	FMP Staging & Facility Preparation		
LIGO.4.01.2.2	FMP Installation Fixtures		
LIGO.4.01.2.3	FMP Installation & Test Planning		
LIGO.4.01.2.4	FMP Equip/Matls for Staging & Install		
LIGO.4.01.3	FMP Clean Rooms		
LIGO.4.01.4	FMP Vacuum Equip Design, Procure Fab		
LIGO.4.01.5	FMP Vacuum Equipment Bake & Cleaning		
LIGO.4.01.5.1	FMP Vacuum Bake Ovens		
LIGO.4.01.5.2	FMP Vacuum Chamber Cleaning Equipment		



	Activity	Activity	Funding	Early	Early	£	and the second		1.		e	1.000000	11 A.	-
	ID	Description	Agency	Start	Finish	F	Y07	FY08	FY09	FY10	FY11	FY12	FY13	FY14
LI	GO.4.01	FMP Facility Modification	ns &	Prepa	ration									
+	LIGO.4.	01.1 FMP Management for F	acil N	/lod & l	Prep									
<u>1</u>			NSF	01OCT07	02SEP11	1.1	1 1 1					111	1 1 1	121 3
LI	GO.4.01	.2 FMP Facil Prep & Staging	g/Insta	allatior	n Plann									
+1	_IG0.4.01	.2.1 FMP Staging & Facility Prepa	ration	_										
2		4 	NSF	01OCT07	02SEP11								111	
+	_IGO.4.01	2.2 FMP Installation Fixtures												
-			NSF	010CT07	19FEB10		111					1.1.1	111	121 2 3
+	_IG0.4.01	2.3 FMP Installation & Test Plann	ing											
			NSF	010CT07	25JAN11		11							
+	_IGO.4.01	.2.4 FMP Equip/Matis for Staging 8	& Insta				11	12 123	111					
2	4		NSF	01.APR08	13AUG10									
+	LIGO.4.	01.3 FMP Clean Rooms												
S.			NSF	29NOV07	150CT10									
+	LIGO.4.	01.4 FMP Vacuum Equip De	sign,	Procu	re Fab									
51		i i i i i i i i i i i i i i i i i i i	NSF	02FEB10	17SEP10	- H	11.		111				111	
LI	GO.4.01	.5 FMP Vacuum Equipment	Bake	& Clea	aning									
+	_IGO.4.01	.5.1 FMP Vacuum Bake Ovens	s											
			NSF	29NOV07	10APR08		14.		1 1 1				1 1 1	
+1	_IG0.4.01	.5.2 FMP Vacuum Chamber Clean	ing Eq	uipment	t		1							
	2		NSF	02FEB10	25MAY10		11	6 123	111					
					30°			the second of the second se		sectors that the top		1		No. and the state of the state



ID	Milestone Description	Early Start	Early Finish
FM-MS0110	Start Facility Mods	01-Oct-07	
FM-M50160	Clean Rooms Ready for SEI/SUS Assembly		14-Oct-08
FM-MS0140	LLO Facil Mods & Prep - Ready for Install		15-Oct-10
FM-MS0150	LHO Facil Mods & Prep - Ready for Install		15-Oct-10
IN-M00030	IFO1 Shutdown LLO Install begins		25-Jan-11
IN-M00035	IFO2 and IFO3 Shutdown LHO install begins		02-Sep-11



## **FMP Cost by WBS**

Subsystem Summary at WBS Level 5			WBS / S	System: 4	4.01 FMP	2006 Base Year Dollars				
FUNDING AGENCY							Last Mod Date: 29-Mar-06			
WBS	WBS Description	Hours	Labor \$	Travel \$	Equip \$	Subtotal	Conting \$	Cont %	Total \$	
NSF										
4.01.1	FMP Management for Facil Mod & Prep	1,763	145,741	9,480	0	155,221	21,731	14.0%	176,952	
4.01.2.1	FMP Staging & Facility Preparation	8,180	268,373	28,440	498,601	795,415	143,175	18.0%	938,589	
4.01.2.2	FMP Installation Fixtures	2,713	257,242	11,376	458,623	727,240	116,358	16.0%	843,599	
4.01.2.3	FMP Installation & Test Planning	3,146	295,572	0	0	295,572	41,380	14.0%	336,952	
4.01.2.4	FMP Equip/Matls for Staging & Install		0	0	232,809	232,809	32,593	14.0%	265,402	
4.01.3	FMP Clean Rooms	500	70,393	0	2,288,608	2,359,001	377,440	16.0%	2,736,441	
4.01.4	FMP Vacuum Equip Design, Procure & Fab	280	34,872	0	2,156,500	2,191,372	612,484	27.9%	2,803,856	
4.01.5.1	FMP Vacuum Bake Ovens	50	7,039	0	180,000	187,039	44,045	23.5%	231,084	
4.01.5.2	FMP Vacuum Chamber Cleaning Equipment	40	1,810	0	60,000	61,810	12,362	20.0%	74,172	
Subtotal		16,672	1,081,042	49,296	5,875,141	7,005,479	1,401,568	20.0%	8,407,047	
Total		16,672	1,081,042	49,296	5,875,141	7,005,479	1,401,568	20.0%	8,407,047	



RESOURCE	FY 2008	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	TOTAL FTE YRS
Engineer / Sr. Technician	1.72	0.99	0.78	0.40					3.89
Craft Laborer	0.41	0.41	0.41	0.26					1.49
Mgt/Senior Personnel	0.14	0.07	0.06	0.02					0.29
Post-Doctoral Fellow	0.21	0.21	0.21	0.06					0.69
Sr Engineer	0.59	0.55	0.60	0.36					2.10
Sr Scientist	0.09	0.09	0.09	0.03					0.30
Technician	0.15	0.15	0.15	0.05					0.50
TOTAL	3.31	2.47	2.30	1.18					9.26



- Low technical risk
- Assembly of subsystems depends on this workspace.
- Will need to fit "noisy" construction activities around operating IFO schedules.
- Safety assembly and on site transport of heavy components (8000 pounds for assembled BSC system).
  New laser safety issues – higher power in test labs.
- Track and store many parts will need some manpower and an inventory system to control incoming materials as well as completed components.
- Small quantities of cleaning fluids to be stored and disposed of. Not new for us.