
LIGO

Status Report

Barry Barish
Caltech



LSC Meeting - Aug '98


LIGO-G980113-02-M

LIGO Schedule


main activities


- 1996 Construction Underway
 -mostly civil
- 1997 Facility Construction
 -beam pipe & enclosure
- 1998 Construct Detectors
 -complete vacuum systems
- 1999 Install Detectors
 -interferometers in vacuum
- 2000 Commission Detectors
 -first light; testing
- 2001 Engineering Tests
 -sensitivity; engineering run
- 2002 Initial LIGO Detector Run
 - $h \sim 10^{-21}$






G980014-16 -O-V







Technical Status

facilities


- Hanford Construction
 - » building complete
 - » beam tube under vacuum (pre-bake $\sim 2 \cdot 10^{-7}$ torr)
 - » near term activities -
 - beam tube bakeout
 - HAM vacuum chamber first article test
 - prestabilized laser
 - input optics (soon)

- Louisiana Construction
 - » buildings occupied
 - » beam tube complete
 - » near term activities -
 - completion of beam tubes under vacuum
 - vacuum equipment being installed

- Problems
 - » gate valves; power in Livingston; lightning

Seismic Isolation System

first article test



- Horizontal Access Module (HAM)
 - » First article test being done in the Hanford LVEA
 - » performance tests getting underway
- SMC test at Hytec, Inc.
- Installation will begin soon



LSC Meeting - Aug '98

LIGO-G9890113-02-M

Seismic System

damped springs



- **Constrained Layer Damped spring**
 - » damped layer between outer phosphor-bronze tube and an inner segmented aluminum tube
 - » production springs from Pegasus



Technical Status


detector and r&d

- Initial detector
 - » Most subsystems are in final design or under construction

- Detector focus
 - » Laser developed and constructed at Lightwave; prestablization at Caltech, delivered to Hanford)
 - » Input Optics - Florida (Hanford fall 98)
 - » Core Optics - (under construction)
 - » Seismic Isolation - procurements; first article tests
 - » Data Acquisition/Data Analysis - (construction)
 - » Length and Alignment Sensing - (final design)

- R&D
 - » R & D in support of Initial LIGO
 - Phase Noise Interferometer - (complete)
 - 40 meter Interferometer - (recycling studies)
 - » LIGO Lab advanced R&D program - (starting)





LIGO

schedule

- Construction Project (1995-1999)
 - » Facilities and Initial Detector
 - **presently 85% complete !**
 - facilities construction nearing completion on schedule
 - detector is about 3 months behind schedule
- Detector Installation (1999)
 - » Operations activity
 - beginning now (PSL, input optics, etc)
 - main activity during 1999
- Commissioning (2000-2001)
 - » Subsystems begin this year
 - » Initial detectors implementation
 - $h \sim 10^{-20}$ - Coincidence (Hanford/Livingston)
 - Engineering run (end of 2000)
 - $h \sim 10^{-21}$ - Initial Design Sensitivity (end 2001)



LIGO

construction costs

- tracking construction costs
 - » construction funds \$292.1M
 - » costed as of July \$221.2M
 - » committed \$267.1M
 - » remaining contingency \$ 14.4M

- emphasis in '*end game*' is on:
 - » analysis of cost to complete
 - » running contingency analysis

task	percent complete	actual costs(M\$)	estimate to complete	estimated percent contingency
facilities	94%	150.3	16	15%
detector	55%	24.6	30.6	34%
R & D	99%	20.7	2.8	0%
project mgt	77%	25.6	8.7	23%
total	85%	221.2	58.1	26%



Technical Status

site operations

- Site operations provide resident infrastructure to support facilities operations and detector integration, commissioning and operations
- Hanford and Livingston are being staffed up to ~20 technical staff each
- Both sites are already operational
 - » operating conventional facilities
 - » supporting the bake
 - » supporting integration of detector
 - » hosting meetings (LSC, GWIC, NSF review, etc)
 - » laboratories and technical infrastructure being developed
- **The action is now at the sites !!!**



Technical Status

data and computing

- Detector Diagnostics
 - » concepts and design
- End to End Simulations
 - » development and 40 m validations
- Data Analysis System (DAS)
 - » data formats - frames (VIRGO)
 - » architecture and design
 - » 40 m data to test DAQ/DAS systems

*These activities will interface with new
LSC development groups*



LIGO Funding

by task and by year

- Construction Project
 - » R & D in support of initial detector
 - » deliver operational facilities
 - » deliver constructed detector

- Operations
 - » physical detector integration
 - » commission detector
 - coincidences end of 2000 $h = 10^{-20}$
 - design sensitivity end of 2001 $h = 10^{-21}$

- Advanced R&D funding
 - » develop enhanced detector subsystems
 - » new interferometer configurations

fiscal yr	construction	R & D	operations	advanced R&D
thru 1994	35.9	11.2		
1995	85	4		
1996	70	2.4		
1997	55	1.6	0.3	0,8
1998	26.2	0.9	7.3	2,7
1999			20.9	2.8
2000			21.1	2.9
2001			19.1	2.9
total	272.1	20	68.7	12.1



LIGO Commissioning

resources and schedule

- Major activities

- » detector installation 1999-2000
- » commission interferometers 2000-2001
- » improved sensitivities 2001-2002

- Goals

- » coincidences @ $h \sim 10^{-20}$ < Jan 2001
- » sensitivity $h \sim 10^{-21}$ < Jan 2002


- Resources - Operations of LIGO Lab

- » 1998 \$7.3M
- » 1999 \$20.9M (plan)

- Possible ~\$1M shortfall in 1999

- » Reduction of \$1M would be ~25% reduction in personnel for **Detector Support and Engineering Support Groups**
 - similar percentage reduction in detector installation and commissioning effort
 - unclear how much this will involve layoffs or put us into hiring-firing spiral





LIGO Commissioning

resources and schedules

- Revised installation plan (preliminary)
 - » minimal change to WA(2K) & LA(4K) schedules with overall goals -
 - to optimize involvement and training of site staff
 - maximize time to find and fix problems learned on first interferometer
 - » defer work on WA(4K)
 - approximate 6-8 month delay in installation

- Impact on NSF milestones
 - » delay of 6-8 months in coincidence milestone
 - scheduled milestone Dec 2000
 - » hopefully smaller delay in LIGO I initiation
 - scheduled run to begin Jan 2002



LIGO Operations

physics/enhancements

- First Physics Run (~2002-2004)
 - » LIGO I Development Group
 - » Initial LIGO design sensitivity $h \sim 10^{-21}$
 - » one year integrated data (~ 2 year run)
 - » data reserved for LIGO I group for two years from collection
- Enhancements/Data Taking (~2007 ?)
 - » Advanced R&D to reach $h \sim 10^{-22}$
 - » implemented from 2004, mixed with data taking
 - » incremental improvements towards LIGO II
- Advanced Detector Configurations
 - » development work begins now
 - » implementation in about 10 years ?



LIGO Laboratory *formation*

- Mission and Responsibility

- » operate Hanford and Livingston
- » assure scientific vitality of these facilities
- » provide for acquisition of data, and systems for modeling and data analysis
- » operate research and test facilities at sites and at MIT and Caltech
- » support engineering design and fabrication of detector upgrades of new detector systems
- » carry out R&D toward future LIGO program
- » support LSC in exploitation of scientific goals
- » review and coordinate new LIGO research initiatives

- Laboratory Charter

- » approved by Caltech/MIT; final wording being determined with NSF
- » Directorate, plus functional operational units for Hanford and Livingston Sites; Detector support, Data Analysis and Computing; Advanced R&D; Research Facilities; Technical and Engineering Support and Administration



LSC

MOUs and Attachments

- LIGO Laboratory and each LSC Collaborating Group work defined through an MOU, plus attachments for each activity (updated every 6 months)
 - » the attachments describe the program of the group, the collaborating persons and FTE equivalents; and the requests and responsibilities of the laboratory
- Initial MOUs and Attachments are ALL ready to sign for each institution to be charter members of LSC
 - » 201 collaborators (159 FTEs,)
 - » 19 collaborating groups (including LIGO Labs)
 - » 41 members on collaboration council
- All information is on LSC button on LIGO Web page



LIGO

LSC membership

- LSC membership as March '98
 - » to be updated from Aug '98 attachments
- new proposed collaborating group
 - » Louisiana Tech and Russian groups

name	# members	#FTE	#council
ACIGA	4	1.9	1
CaRT	7	3.4	1
CEGG	2	1.6	1
Florida	12	10.15	3
Geo	26	13.45	3
JILA	7	4.05	1
LSU	5	2.35	1
Michigan	2	2	1
Moscow	10	9	2
Northwestern	4	4	1
Oregon	6	3.1	1
Penn State	1	1	1
Stanford	19	13.05	3
Syracuse	4	4	1
UW-Milwaukee	4	2.75	1
Caltech	56	52.85	11
MIT	19	17.75	4
Hanford	6	6	2
Livingston	7	7	2
TOTAL	201	159.4	41



LSC

goals for this meeting

- Technical

- » Progress and work of development sub-groups
 - Stochastic Forces - Isolation Systems and Suspensions (Shoemaker)
 - Sensing Noise - Lasers and Optics (E.Gustafson)
 - Interferometer Configurations (K. Strain)
 - Astrophysical Signatures (Allen/Prince)
 - Detector Characterization (Hamilton/Sigg)
 - Validation/Detection Confidence (Finn/Lazzarini)

- Organizational

- » Six month reports of collaborating groups
- » Updated attachments for Aug 98 to March 99
- » Consideration of new collaborators

- Funding

- » New funding proposals due October at NSF

- Participation in LIGO I

- » General discussion
- » Each group needs to work with LIGO Laboratory and LSC spokesman to develop a program with complementarity.



Page 1

Note 1, Linda Turner, 08/20/98 10:32:34 AM
LIGO-G980113-02-M

Page 2

Note 2, Linda Turner, 08/20/98 10:33:05 AM
LIGO-G980113-02-M

Page 7

Note 3, Linda Turner, 08/20/98 10:33:58 AM
LIGO-G980113-02-M

Page 8

Note 4, Linda Turner, 08/20/98 10:34:17 AM
LIGO-G9890113-02-M

Page 9

Note 5, Linda Turner, 08/20/98 10:34:45 AM
LIGO-G980113-02-M

Page 10

Note 6, Linda Turner, 08/20/98 10:35:04 AM
LIGO-G980113-02-M

Page 12

Note 7, Linda Turner, 08/20/98 10:35:28 AM
LIGO-G980113-02-M

Page 13

Note 8, Linda Turner, 08/20/98 10:35:42 AM
LIGO-G980113-02-M

Page 14

Note 9, Linda Turner, 08/20/98 10:37:11 AM
LIGO-G980113-02-M

Page 15

Note 10, Linda Turner, 08/20/98 10:37:23 AM
LIGO-G980113-02-M

Page 16

Note 11, Linda Turner, 08/20/98 10:37:39 AM
LIGO-G980113-02-M

Page 17

Note 12, Linda Turner, 08/20/98 10:37:57 AM
LIGO-G980113-02-M

Page 18

Note 13, Linda Turner, 08/20/98 10:38:26 AM
LIGO-G980113-02-M

Page 19

Note 14, Linda Turner, 08/20/98 10:38:44 AM
LIGO-G980113-02-M

Page 20

Note 15, Linda Turner, 08/20/98 10:39:04 AM
LIGO-G980113-02-M

Page 21

Note 16, Linda Turner, 08/20/98 10:39:25 AM
LIGO-G980113-02-M

Page 22

Note 17, Linda Turner, 08/20/98 10:39:42 AM
LIGO-G980113-02-M

Page 23

Note 18, Linda Turner, 08/20/98 10:40:01 AM
LIGO-G980113-02-M

Page 24

Note 19, Linda Turner, 08/20/98 10:40:12 AM
LIGO-G980113-02-M