

# Detector Installation

---

Dennis Coyne

27 Oct 98

- Progress Overview
- Organization
- Plan
- Schedule
- Subsystem Installation or Readiness Status



# Installation Progress Overview

---

- Detector System PDR and Installation Readiness Review (9/98)
- Initiated Installation @ LHO!
  - » Pre-Stabilized Laser (PSL)
  - » Input Optics (IO)
  - » Seismic Isolation System (SEI)
  - » Physics Environment Monitoring (PEM)
  - » Data Acquisition System (DAQS)
  - » Control & Monitoring (CM) System
  - » Cable Trays
- PSL Installation is Progressing Well!
  - » Locked to pre-mode cleaner
  - » Control Room Display is Functional
- Installing In-Vacuum Components!
  - » WHAM7 SEI Bellows & All Diagonal Section Electrical Feedthrus are Leak Tight
- All HAM Piers are Installed!
  - » Completed Virtually all Drilling for Embedded Bolts @ LHO




# Installation Organization & Staffing

---


- EXECUTION:  
Day-to-Day On-Site Staff Direction & Tracking is the Designated Installation Director's Responsibility
- PLANNING/COORDINATION:  
Work-Around Planning & Technical/Scientific Support Staff Coordination is the Integration Manager's Responsibility
- Detector Design Staff Migrates to Support the Installation Effort
- Subsystem Teams (with Observatory members) Execute the Installation

# Installation Organization




# Detector Installation Plan Overview

- Interferometer Sequence:



- 2km IFO is First Since It's Easier to Align & Can be Debugged in Parallel with 4km IFO Installation
- LLO 4km IFO is Second Since Facility and Staff are Available
- 2nd and 3rd IFOs benefit from Debug/Commissioning on the Earlier IFOs

- Initiate Interferometer Installation 07/98
- First Coincidence Run ( $h < 10^{-20}$ ) 12/00
- Design Sensitivity ( $h < 10^{-21}$ ) 11/01
- Need ~12 months for Debug & Commissioning of Interferometers (Operations Proposal)



|          |             |  |   |              |      |
|----------|-------------|--|---|--------------|------|
|          |             |  |   |              |      |
|          |             | LIGO CALIFORNIA INSTITUTE OF TECHNOLOGY<br>MASSACHUSETTS INSTITUTE OF TECHNOLOGY |   |              |      |
|          |             |  |   |              |      |
|          |             |  |   |              |      |
|          |             | INTERFEROMETER OPTOMECHANICAL LAYOUT   |   |              |      |
|          |             | RELEASE  |   | E980260      |      |
|          |             | HANFORD SITE   |   | -            |      |
|          |             | LASER VACUUM EQUIPMENT AREA (LVEA)   |   | KABOT        |      |
|          |             | PLAN VIEW  |   | 3/6/98       |      |
|          |             | PRE-RELEASE  |   | 01           |      |
|          |             | PRE-RELEASE  |   | KABOT        |      |
|          |             | DO NOT SCALE THIS DRAWING  |   | 6/20/97      |      |
|          |             | CAD FILE   |   | DWG. NO.     |      |
|          |             | D970308-A  |   | E            |      |
|          |             | DESCRIPTION  |   | DESCRIPTION  |      |
| DWG. NO. | DESCRIPTION | DCN NUMBER   | - | DRWN         | DATE |
|          |             | REFERENCE DRAWINGS   |   | NEXT ASS'Y:  |      |
|          |             | ISSUE DESCRIPTION  |   | SHEET 1 OF 5 |      |

# Installation Plan: Subsystem Prerequisites

---

- Configuration Controlled Drawings
- Assembly Procedure(s)
- Data Package
- Installation Procedure(s)
- Subsystem Component/Assembly Traveler(s)
- Test Plan



# Installation Plan: Documentation

---

- Installation Logbook

- Record of the system configuration as it is assembled
- Maintained by the Installation Director
- One logbook per Observatory
- Completed installation procedures are incorporated
- Record of daily activities
- Record of all installed components/assemblies by Dwg # and Revision
- Record all waivers

- As-Built Engineering Change Logbook

- Capture as-built deviations, discrepancies (responsibility of the subsystem team leader)
- Reviewed periodically by the Installation Manager for disposition (Technical Review Board, Material Review Board or Document Change Notice)

# Installation Plan: Documentation

(continued)

---

- **Test Results**

- responsibility of the test director/conductor(s)
- logbook or report
- presentation

- **Schedule**


- maintained at two levels by the Installation Director with input from the subsystem team leaders:
  - overall per interferometer, and
  - via task lists for current and near-term activities (~2-4 week span sliding window)

- **Work Orders**

- Maintained/managed by the Observatory Head (or designee)
- Process for obtaining permits by the observatory for work which has a safety impact/concern or could interfere with or limit other activities at the site


# Detector Installation Sequence

## Core Thread




# Detector Installation Sequence

## Infrastructure Threads




# Detector Installation Sequence

## Input Optics Threads




# Detector Installation Sequence

## Short Michelson Threads




# Detector Installation Plan

## Sequence Threads




# Detector Installation Status

## CURRENT INSTALLATION ACTIVITIES



10/21/98

# LIGO DETECTOR INSTALLATION -- TOP LEVEL




**LIGO Hanford Observatory (LHO) 2km IFO Detector Installation Schedule**

10/21/98

| ID  | Task Name                                | Duration   | Start    | Finish   | 98 |   |   | 1999 |   |   |   |   | 2000 |   |   |   |   |   |   |   |   |   |   |   |   |   |
|-----|--|------------|----------|----------|----|---|---|------|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|---|---|
|     |  |            |          |          | J  | A | S | O    | N | D | J | F | M    | A | M | J | J | A | S | O | N | D | J | F | M | A |
| 1   | 1 2km PR Near-Michelson                  | 575.9 days | 7/1/97   | 10/14/99 |    |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 2   | 1.1 Setup Labs                           | 22 days    | 6/1/98   | 7/1/98   |    |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 7   | 1.2 Accept Vacuum Equipment              | 96 days    | 3/11/98  | 7/27/98  |    |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 16  | 1.5 PEM System Installation              | 252 days   | 7/1/98   | 7/1/99   |    |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 34  | 1.6 Install SEI Phase 1                  | 91 days    | 7/1/98   | 11/6/98  |    |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 55  | 1.7 Cable Tray Installation              | 75 days    | 9/29/98  | 1/20/99  |    |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 61  | 1.8 In-Vacuum Cable Assembly             | 75 days    | 10/5/98  | 1/26/99  |    |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 68  | 1.9 Cleaning                             | 341 days   | 7/1/97   | 11/5/98  |    |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 75  | 1.10 Viewport & Feedthru Installation    | 113 days   | 8/3/98   | 1/18/99  |    |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 84  | 1.11 SEI/HAM Phase 2&3 Installation      | 137.9 days | 7/10/98  | 1/29/99  |    |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 129 | 1.12 PSL INSTALLATION                    | 153 days   | 4/13/98  | 11/16/98 |    |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 130 | 1.12.1 Setup                             | 16 days    | 4/13/98  | 5/4/98   |    |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 135 | 1.12.2 PSL Installation                  | 50 days    | 9/8/98   | 11/16/98 |    |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 144 | 1.13 IO Installation & MC Lock           | 192.95 da  | 7/22/98  | 4/28/99  |    |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 145 | 1.13.1 IO Deliveries                     | 77 days    | 7/22/98  | 11/9/98  |    |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 152 | 1.13.2 Install Input Optics (IO)         | 74.95 days | 10/6/98  | 1/27/99  |    |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 163 | 1.13.3 IO ISC Table Installation (IOT7)  | 91.95 days | 10/9/98  | 2/24/99  |    |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 168 | 1.13.4 Input OpticsCommissioning         | 165.95 da  | 8/28/98  | 4/28/99  |    |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 180 | 1.14 SUS Assembly                        | 229 days   | 4/15/98  | 3/15/99  |    |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 181 | 1.14.1 SUS/COC Deliveries                | 209 days   | 4/15/98  | 2/16/99  |    |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 204 | 1.14.2 SUSPEND Small Optics              | 75 days    | 8/10/98  | 11/23/98 |    |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 210 | 1.14.3 SUSPEND MMT3                      | 72 days    | 9/1/98   | 12/14/98 |    |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 216 | 1.14.4 SUSPEND Recycling Mirror (RM)     | 21 days    | 11/30/98 | 1/4/99   |    |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 221 | 1.14.5 SUSPEND Fold Mirror Y (FM-Y)      | 21 days    | 12/28/98 | 1/27/99  |    |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 226 | 1.14.6 SUSPEND Fold Mirror X (FM-X)      | 29 days    | 12/11/98 | 1/27/99  |    |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 231 | 1.14.7 SUSPEND Inner Test Mass-Y (ITM-Y) | 29 days    | 1/5/99   | 2/12/99  |    |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |
| 236 | 1.14.8 SUSPEND Beam Splitter (BS)        | 34 days    | 12/10/98 | 2/2/99   |    |   |   |      |   |   |   |   |      |   |   |   |   |   |   |   |   |   |   |   |   |   |

*LIGO Hanford Observatory (LHO) 2km IFO Detector Installation Schedule*

10/21/98



***LIGO Livingston Observatory (LLO) Detector Installation Schedule***

10/21/98

| ID  | ① | Task Name  | Duration          | Start          | Finish          | 98 |   |   |   |   |   | 1999 |   |   |   |   |   | 2000 |   |   |   |   |         |                 |                 |        |   |   |
|-----|---|--|-------------------|----------------|-----------------|----|---|---|---|---|---|------|---|---|---|---|---|------|---|---|---|---|---------|-----------------|-----------------|--------|---|---|
|     |   |  |                   |                |                 | J  | A | S | O | N | D | J    | F | M | A | M | J | J    | A | S | O | N | D       | J               | F               | M      | A | M |
| 465 |   | <b>2 LA 4k PRM with F-P Arms</b>                 | <b>865.4 days</b> | <b>7/1/97</b>  | <b>11/30/00</b> |    |   |   |   |   |   |      |   |   |   |   |   |      |   |   |   |   | ◇ End-X | ◇ End-Y         | ◇ All Installed | Locked |   |   |
| 466 |   | <b>2.1 Install Detector in X-Arm End-Station</b> | <b>571.6 days</b> | <b>7/1/97</b>  | <b>10/8/99</b>  |    |   |   |   |   |   |      |   |   |   |   |   |      |   |   |   |   | ◇ End-X |                 |                 |        |   |   |
| 502 |   | <b>2.2 Install Detector in Y-Arm End-Station</b> | <b>45 days</b>    | <b>10/8/99</b> | <b>12/14/99</b> |    |   |   |   |   |   |      |   |   |   |   |   |      |   |   |   |   | ▼       | ◇ End-Y         |                 |        |   |   |
| 535 |   | <b>2.3 Shakedown LA 4k PRM w/ F-P Arms</b>       | <b>190 days</b>   | <b>3/9/00</b>  | <b>11/30/00</b> |    |   |   |   |   |   |      |   |   |   |   |   |      |   |   |   |   |         | ◇ All Installed | Locked          |        |   |   |
| 537 |   | 2.3.2 Align/Lock LA 4k Michelson                 | 14 wks            | 3/9/00         | 6/15/00         |    |   |   |   |   |   |      |   |   |   |   |   |      |   |   |   |   |         |                 |                 |        |   |   |
| 539 |   | 2.3.4 Characterize LA 4k Michelson               | 24 wks            | 6/15/00        | 11/30/00        |    |   |   |   |   |   |      |   |   |   |   |   |      |   |   |   |   |         |                 |                 |        |   |   |

# Subsystem Installation Status: Control & Data System (CDS)

- Network fiber installed @ LHO;  
LLO fibre optic bid awarded; installation to occur in Nov 98
- CDS network ATM switching system & Servers are installed and operational at both observatories
- CDS controls for Vacuum Equipment (VE) are operational at both observatories
- Control Room furniture & some CM computers are installed @ LHO
- DAQS Installation @LHO started 10/13/98
- Cabling:
  - All CDS racks located in the LVEA and VEAs early (unstuffed)
  - Cable Tray installation prior to SEI installation; started 10/1 @ LHO
  - Cabling pulled as needed to install subsystems as integration proceeds



LIGO-G980119-00-D

# Subsystem Installation Status: Pre-Stabilized Laser (PSL)



- Initial Assembly & Check-out at CIT; Dis-assembled and shipped to Obs.
- 2km Interferometer PSL installation started 9/7/98
- Completion expected by 12/98
- Characterization and Subsystem Testing in parallel with IO installation
- 4km LLO Interferometer Installation  
Begins 2/99



LIGO-G980119-00-D

# Subsystem Installation Status: Seismic Isolation System (SEI)



- First Article Testing:
  - ◆ SEI/HAM (without actuation system) @ LHO4/98-8/98
  - ◆ SEI/BSC (with coarse and then fine actuation) @ Hytec4/98-11/98
- Simultaneous Installation of Feedthrus & Viewports, in-vacuum cabling & cable clamps and counter-balance weights
- All HAM Piers Installed @ LHO;  
BSC Pier Installation Underway



# Subsystem Installation Status: Seismic Isolation System (SEI)

- First HAM Chamber (WHAM7)
  - leak tested
  - scissors tables, air bearings and cross beams about to be done (10/21)
  - isolation stack to be installed early to mid-Nov
- Next HAM Chambers (WHAM8 and WHAM9) to have their support structures installed and leak tested by early Nov

- First SEI installation in a BSC chamber is scheduled for 1/99 in LHO



# Subsystem Installation Status: Input Optics (IO)

---

- CDS SUS Test Stand Installed in the Optics Lab
- SOS Structures Assembled
- Small Optics Cleaning and Hanging/Alignment Training & Trials
- Staging UHV Parts and assemblies
- Some IOO components mounted on the PSL table
- in-vacuum, non-suspended mirrors to be cleaned and mounted week of 10/26



# Subsystem Installation Status: Interferometer Sensing & Control (ISC)

---

- IO/ISC:
  - › Includes Integrated/Aligned Wavefront Alignment & Length Sensing Optics Table (IOT7 for the 2km IFO) & Optical Lever for the 3rd Mode Match Telescope Mirror (MMT3)
  - › Installation occurs after basic optical elements have been installed by the IO group in the IO HAM chambers
  - › **FIRST MAJOR INTEGRATED SYSTEM TEST!**
- ISC for CO (ASC and LSC):
  - › Currently performing HW/SW test stand check-out
  - › Includes Installation of Pre-Integrated Sensing Tables to Support ISC optical signals from COS (ISCT7, ISCT9 & ISCT10 for the 2km IFO)
  - › To be Installed after CO/SUS and COS
  - › Supporting electronics (demod, opt-lev, shutter control, digital servo control, etc.) to be installed in racks just prior to ISCTs



# Subsystem Installation Status:

## Suspension System (SUS), Core Optics Components (COC) and Initial Alignment System (IAS)

- Large Optics Suspension (LOS)/COC Assembly at the Observatories
- LOS/CDS Satellite Electronics Module & Controller Board Assembly & Check-out @ CIT
- Optical Lever Module Assembly & Check-out @ MIT
- Installation includes:
  - physical placement & alignment (with IAS) of the LOS/COC
  - physical installation of the SUS/CDS Satellite Electronics, Controller Board and interconnecting Cabling (exo-vacuum)
  - Functional Check-out & tuning with SUS/CDS controller
  - Optical Lever installation, cabling, alignment & check-out
  - Requires simultaneous opening of 3 BSC chambers including interconnecting spools
- SUS & IAS Installation Field Trial to be Conducted in Y-End Station BSC week of 11/16



LIGO

27 of 28



LIGO-G980119-00-D

# Subsystem Installation Status: Core Optics Support (COS)

---

- Fabrication Bids in Nov-Dec 98
- Installation enabled by vertex core optic installation & alignment
- IR Autocolimator used to generate ghost beams from the Core Optics
- Requires removal of manifold spools for entry to install large baffles

