


Detector Installation Plan

- Plan
- Management
- Schedule
- Staffing

Detector Installation Plan Overview

□ Interferometer Sequence:



- 2km IFO is First Since It's Easier to Align & Can be Debugged in Parallel with 4km IFO Installation
- LLO 4km IFO is Second Since Facility and Staff are Available
- 2nd and 3rd IFOs benefit from Debug/Commissioning on the Earlier IFOs

□ Boundary Conditions:


- Management Plan:
 - Initiate Interferometer Installation 07/98
 - First Coincidence Run ($h < 10^{-20}$) 12/00
 - Design Sensitivity ($h < 10^{-21}$) 11/01
- Vacuum Equipment Completion Dates (as of 2/28/98):
 - LIGO Hanford Observatory (LHO) 7/30/98
 - LIGO Livingston Observatory (LLO) 1/7/99
- Detector Subsystem Delivery Dates
- No reliance upon the BT Availability (due to BT bakeout) for alignment of Core Optics

□ Guidelines:


- Need ~12 months for Debug & Commissioning of Interferometers (Operations Proposal)
- Use Observatory Staff as Much as Possible
- Team Approach



Detector Installation Sequence Core Thread




Detector Installation Sequence Infrastructure Threads




Detector Installation Sequence

Input Optics Threads




Detector Installation Sequence

Short Michelson Threads



Detector Installation Plan Sequence Threads



Management

□ Detector Integration and Test Organization

- The Detector Group Manages to the Deliverable Definition & Schedule (Detector's "interface" with Integration)
- Detector Integration is "Observatory-Centric"
 - EXECUTION:
Day-to-Day On-Site Staff Direction & Tracking (per the installation plan) is the Observatory Director's Responsibility (F. Raab & M. Coles)
 - PLANNING/COORDINATION:
Detector Chief Engineer/Integration Manager's Responsibility (D. Coyne):
 - Work-Around Planning
 - Technical/Scientific Integration Support Staff Coordination

□ Support to Detector Integration and Test

- Detector Design Staff Migrates to Support the Integration Effort
 - During Integration peaks, ~1/2 the Detector Staff will be on-site at the observatories
 - Detector Staff Continues to Support the Detector Design, Fabrication, Assembly & Test
- Subsystem Teams (with Observatory Site members) Execute the Installation
 - Teaming Helps Technology Transfer & Training of Observatory Staff
 - Teaming Helps Relieve Travel burden of University-based Detector Staff

Detector Integration

❑ Configuration Management


- Document Change Notice (DCN) Process
- Material Review Board (MRB)
- Configuration Control Board (CCB)
- Technical Review Board (TRB)

❑ Interface Control

- Interface Documents for Major Project Subsystems
- Interfaces Addressed in Each Detector Subsystem Requirements Document
- Integrated Layout Drawings
 - Optomechanical
 - Equipment Arrangement

❑ Conflict Resolution

- LIGO Management has a Demonstrated Ability (in Facility Construction) to Resolve Inevitable Conflicts /Problems which will Arise During Installation & Commissioning
- Detector Team Involved with Design and Fabrication are also Responsible for the Installation and Integration



INTEGRATION STAFFING

Physical Integration & Hardware Commissioning Staff
(Does not include LDAS, GDS, Operations)

