



Advanced LIGO Project Overview and Status

aLIGO Team Meeting
27 April 2011

David Shoemaker
Advanced LIGO Project Leader



What's this presentation?

- How far along are we?
- What have we done this year?
- What happens over the next year?




Project Overview – Big Picture

- Scope
 - » Replace/Upgrade all detector components for 3 Interferometers
 - » Procurement, Installation, Commissioning to Acceptance
 - » Acceptance criterion - 2 hours locked – then hand back off to Operations
- Cost
 - » NSF funded - \$205.12M
 - » UK funded - ~\$7.8M (total with design ~\$14M)
 - » Germany funded - ~\$8.9M (total with design ~\$14M)
 - » Australia funded - ~\$1M (total with design \$1.7M)
- Baseline Time Frame
 - » Seven years: April 2008 - March 2015
 - » Detector Acceptance dates Nov 2014 (or maybe earlier!)
- Staffing
 - » Currently at 166 full-time people!
 - » ~574 FTE-yrs total




Project Schedule

- Start procurements & prepare sites **Apr FY2008** - end production **mid 2013**
- Continue development in parallel, finishing most design by **end FY2011**
- Start de-install/install at sites for L1 and H2 interferometers **Oct 20, 2010**
- H1 de-install/install starts **Jan 2012**
- Test integrated portions of interferometer in phases as install proceeds
- Accept L1 by **Jun 2013**: H2 by **Jan 2014**: H1 by **Jun 2014** (Internal schedule)
- End **Mar 2015** after installation of data storage and analysis computers




Schedule Status

- **Project is 1/2 way through planned duration** 38 months into 74 months total
 - » On track to end on schedule
- Spent \$82M, against baseline budget of \$179M




- **2011 is a peak year for activities**

- Have received all requested funding to date
- NSF subject to the government funding confusion
- Waiting to hear about remaining funds for this year, but
- We have a 'head of steam' – no immediate problems
- NSF is very well respected by both Republicans and Democrats
- aLIGO regarded very positively by the NSF
- **If anyone can continue full speed ahead, it will be aLIGO**





Advanced LIGO Org Chart



Advanced LIGO Project Organization

LIGO-M070069-v11
14 April 2011




Technical Status

Facilities Modification & Preparation (FMP): Status



I/O Tube Rollups



Flange Sets



Mid-Station Spool

Chamber Cleaning

- Developed tooling & procedure for removing oxide layer
- Inadvertent contamination of WHAM12
 - » Accidentally used the wrong compressor during a WHAM12 chamber cleaning test (not oil free)



Oxide Layer
Removed
(HAM12)




Wire Brush Rotary Tool
(in HAM12)





BSC & HAM Vacuum Chambers & Seismic Isolation Systems


BSC Internal
Seismic Isolation
(BSC-ISI)
(Two Stages)





Hydraulic External
Pre-Isolator (HEPI)






HEPI, BSC, HAM Isolators




HAM Small Triple Suspension (HSTS)




HAM Large Triple Suspension (HLTS)



Transmission Monitor Suspension (TMS)





Goniometer base for aligning the laser autocollimator to the total stations



Sokkia model SetX1 with Newport Laser autocollimator mounted up

Pre-Stabilized Laser



Laser Area Enclosure:
HEPA filtered airflow &
acoustic shielding







Pump Laser
Diodes in
remote room



Laser Stabilization
Electronics







Input Optics






Core Optics – Test Masses








150 mm



250 mm




ISC: Gravitational Wave channel readout









Optical Levers



Photon Calibration






Scattered Light Control






Thermal Compensation System







DAQ/timing







Systems -- Integrated Layouts







- Defined requirements for Subsystem and System level testing

- » Documentation
- » Review
- » Data archival
- » Acceptance criteria





Quality Assurance, Manufacturing





Safety

- Safety Officer at LLO,
- New site aLIGO officers at LLO and LHO
- Some paperwork...
- But the real message is:

LIGO

LIGO Laboratory Safety Web

DCC Documents

- Policies
- Forms
- Training
- Hazard Analysis
- Steering Committee Meetings
- Monthly Safety Topic
- Incident Report Archive (password required)

Safety Notices

[SURF Student Escort Restrictions](#)
Caltech LIGO SURF Student Safety Information
SURF students are **not** authorized to act as guides in LIGO laser facilities.

aLIGO Work Activities:
aLIGO De-Installation activities have begun, and several procedures and hazard analysis are still being completed. A reminder that both shall be used for a pre-job briefing to ensure that all work assignments are clear and that the identified hazards are communicated to all who will be involved in the task.
Posted 10.29.2010

[OSHA Technical Manual on Back Disorders and Injuries](#)

Work Alone Outside of "Normal-Work" Hours Guidelines:

- Site/Observatory Head will decide if working alone is allowed.
- If a worker should contact/call, ask for help/follow-up, otherwise, if capable, call 911, or "pull" fire alarm.
- Students are required for students performing alone.

Links

Internal

- [aLIGO Safety Wiki \(password required\)](#)
- [LIGO Caltech](#)
- [LIGO Hanford Observatory](#)
- [LIGO Livingston Observatory](#)
- [LIGO MIT](#)
- [Safety Incident Report Form](#)
- [Safety Incident Report Admin Page \(password required\)](#)

External

- [OSHA](#)

Upcoming Events

- The Unlisted Equipment project has been finally completed and is ready to be tested on LIGO electrical equipment. The team will be identifying equipment that was not labeled certified by an outside 3rd party testing lab, like the Underwriters Laboratory for instance. Once a piece of

Please work safely, and help others to work safely.



What will we accomplish this coming year?

- Facilities –
 - » Receive install tooling, clean rooms, vacuum equipment, and H2 electronics building;
- Seismic Isolation –
 - » Take delivery of all parts; Complete all HAM and BSC seismic units for L1 and H2.
- Suspensions –
 - » Pull fibers / bond optics for the H2 single arm integration.
 - » Complete all procurements.
 - » Assemble and test suspensions needed to support L1 vertex and H2 single arm cavity testing.
- Pre-Stabilized Laser –
 - » Deliver lasers and infrastructure components for installation at H2 and L1. Continue fabrication of H1 laser components and infrastructure.
- Input Optics –
 - » Take delivery of all optics; assemble IMC and MMT for H2 and L1;
 - » assemble and test all optic isolation and baffles.



What will we accomplish this coming year?

- Auxiliary Optics –
 - » Finish designs;
 - » assemble Stray Light Control, Optical Levers, Initial Alignment System, Transmission Monitor Suspension, and Thermal Compensation components for H2 arm lock testing and L1 vertex tests
- Core Optics/Test Masses –
 - » Complete metrology facility
 - » deliver optics for L1 vertex and H2 arm lock test
- Interferometer Sensing and Control –
 - » Procure all components; assemble components for H2 arm lock test and L1 vertex tests; start assembly of remaining components
- Data Acquisition –
 - » Complete delivery of all computer systems, networking, timing, and SW
- Installation and Integration –
 - » Install L1 vertex and H2 single arm cavity. Start single arm cavity test at H2. Start PSL/IO Table Testing for L1



And so....

**The Project is going very well,
thanks to the team**