

## First Lessons from the Advanced LIGO Integration Testing

May 20, 2013 Daniel Sigg LIGO Hanford Observatory GWDAW, Elba, 2013

G1300554-v1

Advanced LIGO Commissioning

### Advanced LIGO Sensitivity

LIGO





### The Advanced LIGO Detector



Advanced LIGO Commissioning

### **Global Timeline**

- October 2010: Hand-off of Observatories to Advanced LIGO for installation
- February 2012: Both Observatories have decommissioned initial LIGO detectors, started in-vacuum Installation and subsystem Integration
- April 2012: Recommendation to the NSF to place one interferometer in India
- □ Aug 2014: LLO 'L1' Interferometer accepted (internal plan date)
- □ Sep 2014 LHO 'H1' interferometer accepted (internal plan date)
- LHO 'H2' detector was on schedule to be accepted in March 2014, but instead will go to India pending NSF Approval
- Mar 2015: Data Analysis computer system completed, planned Project end

# Sequence of Installation and Integration Testing



### Subsystem Testing

#### Subsystem testing

- All components are tested before installation
- All subsystems have a test and verification phase before commissioning

Paid off big time: Much faster startup of commissioning

#### PSL: Accepted and working

- Lasers delivers stable 180W, currently running at 35W
- Excess frequency, intensity and jitter noise due to water cooling flow (avoid 90 degree turns)
- Lifetime of laser diodes factor 2 below specs of manufacturer
- Unknown contamination reduced AR coating performance of PMC tank windows, windows could be cleaned, since tank is open no accumulation of stuff anymore

### **Core Optics Coatings**

#### ETM spiral pattern generates scattered ring

- Back scatter from beam tube baffles can effect <30Hz sensitivity</p>
- Spherical aberration acceptable (two ETMs are nearly identical)
- Arm Cavity Loss is within budget
  (50 ppm achieved vs. <75 ppm spec)</li>



LIGO



### **One Arm Test Components**





# One Arm Test Summary and Actions

#### Verified the basic functionality of many subsystems:

- Two-stage active seismic isolation system (BSC ISI)
- Quadruple suspension
- Initial Alignment system/procedure
- Thermal compensation ring heater
- Green beam cavity locking
- □ Actions:
  - ALS wavefront sensors eliminated from design: alignment sufficiently stable
  - PZT steering control of ALS beam incorporated into design
  - Additional hardware was identified to support automation
  - Usability of various systems needs to be improved to be accessible to non-experts

# Intermediate and Quantitative Goals of the One Arm Test

Initial alignment: Sustained flashes of optical resonance in the arm cavity	Achieved, within one week of operation
<b>Cavity locking/ISC:</b> Green laser locked to cavity for 10 minutes or more	
<b>TransMon/ALS:</b> Active beam pointing error on the TransMon table below 1 urad rms in angle and below 100 um rms in transverse motion	Achieved
Calibration: ETM displacement calibration at the 20% level	Achieved
<b>Thermal Compensation:</b> Ring heater wavefront distortion, measured by Hartmann sensor, in agreement with model at the 10 nm rms level	Achieved
Optical levers: Long term drift below 1 urad	Diurnal motion about twice this level, possibly actual test mass motion

## Intermediate and Quantitative Goals of the One Arm Test

<b>Controls/SUS:</b> Decoupling of length-to-angle drive of the quad suspension	Achieved for TOP stage
Seismic isolation: Relative motion between two SEI platforms below 250 nm rms (w/o global feedback)	Achieved
<b>Cavity alignment fluctuations:</b> Relative alignment fluctuations below 100 nrad rms	Achieved
<b>Controls/ISC:</b> Long term cavity locking; fully automated locking sequence	Long term locking achieved; automation was rudimentary
<b>Cavity length control:</b> Relative test mass longitudinal motion below 10 nm rms	Not possible to assess with
<b>ALS:</b> Ability to control frequency offset between 1064 nm and 532 nm resonances at the 10 Hz level	OAT. These have become objectives for the HIFO-Y test.
ALS: Relative stability of the 1064/532 nm resonances at the 10 Hz level	

#### **IMC** Test





# IMC Test Summary and Actions

#### □ Locking was as easy and reliable as expected

- Seismic isolation controls for HAM ISI are straightforward
- Angular stability quite good; wavefront sensor alignment control only for long term drifts
- New design for low-noise Voltage-Controlled Oscillator validated
- No major problems with high power operation

#### Issues and actions

- Excess laser noise (frequency, amplitude, beam pointing). No show stoppers, but room for improvement (some already made)
- PSL Intensity servo (outer stage) found to need re-engineering
- Absorption in IMC mirrors. Two of the three mirrors found to absorb 2 ppm, vs 0.6-0.7 ppm nominal – relevant to contamination control

TUUUUUT

## Intermediate and Quantitative Goals of the IMC Test

IMC availability: Locked duty cycle of >90%	Achieved, would remain locked indefinitely
Mean lock duration: > 4 hours	Achieved
<b>Optical efficiency:</b> Transmission from PSL output to Interferometer input (O-PRM), > 75%	Achieved, 86%
IMC visibility: > 95% (include mode-matching)	Achieved, 97-98%
IMC length/frequency control bandwidth: Goal of 40 kHz or higher	Achieved, 60 kHz
IMC frequency/length crossover: ~10 Hz	Achieved
<b>IMC transmitted power stability:</b> relative rms fluctuations of 1% or less	Achieved, 0.5% RIN
<b>Pointing stability:</b> angular motion of transmitted beam, < 1.6 urad rms	Achieved, 0.4 urad
Intensity noise: transmitted light RIN <10 <sup>-7</sup> /Hz <sup>1/2</sup>	Not achieved
Faraday isolation: > 30 dB at full power	Not measured in-situ

901111133101111

# So far so good!

