

FIELD RFC LOG

Project: LIGO Vacuum Equipment
Proj. No.: V59049

L150-E980018-06-V

Date: 01/05/98 **Rev. 6** **DEO 0587**
Doc. No.: V049-1-127 **Sheet 1 of 2**
Project File: F:\HV\LIGO\IN1

NOTE: Contractor to proceed with current drawing and RFC, (Status open), until changes have been incorporated into a released drawing & re-issued to Field, (Status closed).

Item No.	RFC Number	Affected Drawing Number	Dwg. Rev.	Description	Initiated by	Approved Date	Status	Comments
66	V049-066	V049-5-014,012,019,023,028, 032	4	Add/revise CWS/CWR As noted on sketch	D. Curtis	09/08/97	Open	
67	V049-067	V049-5-014,019,023,028,032	Latest	Raise elev. Of turbo	D. Curtis	09/11/97	Open	
68	V049-068	V049-5-004,005,006,007	4	Change Compr. Location	D. Curtis	09/25/97	Open	
69	V049-069	V049-4-033, 034, 043, 072, 074, 075, 082	Latest	Use different paint	D. Curtis	09/26/97	Closed	
70	V049-070	V049-3-006	2	Remove disconnect from detail 9	R. Wooley	10/01/97	Open	
71	V049-071	V049-5-012,017,021,026,030	Latest	Add water booster pump	D. Curtis	10/03/97	Open	
72	V049-072	V049-4-023	4	Add Shear Bars	R. Ciatto	10/06/97	Open	
73	V049-073	V049-4-B2A,B2B,B3A,B5A, B6,B7,B9	Latest	Add Shear Bars	R. Ciatto	10/06/97	Open	
74	V049-074	V049-2-021	3	Spec. change, roughen floor w/1/4" dents	R. Ciatto	10/06/97	Open	
75	V049-075	V049-1-101	3	Spec change, bolt torque	R. Ciatto	10/06/97	Closed	DEO 0587 Dec. 31, 97
76	V049-076	V049-4-243	1	Add rebar to grout	R. Ciatto	10/06/97	Open	
77	V049-077	V049-5-013, 014,072,074,033, 034, 012	Latest	Chg. Piping elevations	D. Curtis	10/08/97	Open	
79	V049-079	Spec. V049-1-101	3	Clarification of Mat'ls	R. Ciatto	10/15/97	Closed	DEO 0587 Dec.31, 97
80	V049-80	V049-4,072,073,074,075,082	Latest	Revised hilti A.B's on Pipe Supports	D. Curtis	11/4/97	Open	
81	V049-81	V049-3-112,113,117,118, 203, 204,303,304,403,404,503,504	Latest	Change conduit size 1-1/2" IMC due to span	R. Wooley	11/5/97	Open	
82	V049-82	V049-3-117 & 118	Latest	Conduit for Regen HTR & Heat Tape run in wall	R. Wooley	11/5/97	Open	
83	V049-83	Spec V049-2-021	4	Use Hilti CG200 PC Grout-shorter curing	R. Ciatto	11/24/97	Open	
84	V049-84	V049-5-001	4	Reposition BSC's to splitup spool gaps	R. Curtis	11/24/97	Open	
85	V049-85	V049-4-107	2	Add extension bar to 48" gate valves	R. Curtis	12/04/97	Closed	
86	V049-86	Spec V049-2-037	5	Conflat bolt nuts to be silicon bronze	R. Curtis	12/04/97	Closed	DEO 0582 12/15/97

JAN 06 1998

FIELD RFC LOG

Project: LIGO Vacuum Equipment
 Proj. No.: V59049

LIGO-E980001-06-V

Date: 01/05/98 Rev. 6 DEO 0587
 Doc. No.: V049-1-127 Sheet 2 of 2
 Project File: F:\HV\LIGO\IN1

NOTE: Contractor to proceed with current drawing and RFC, (Status open), until changes have been incorporated into a released drawing & re-issued to Field, (Status closed).

Item No.	RFC Number	Affected Drawing Number	Dwg. Rev.	Description	Initiated by	Approved Date	Status	Comments
87	V049-87	Spec V049-2-163	1	Add "Childers brand to approved manufacturers	R. Curtis	12/04/97	Closed 12/15/97	DEO 0582
88	V049-88	Dwg. V049-5-001	4	Change location of anc. Bolts on WHAM4 to as-built sketch	R. Curtis	12/12/97	Open	
89	V049-89	V049-3-006,116,120,204,304,404 & 504	Latest	Elect. GV's to be fed from 20 Amp / 3 pole breaker	R. Wooley	12/12/97	Open	
90	V049-90	Dwg. V049-3-006 & 120	Latest	Change regen htr. Ckt breakers to larger amp	R. Wooley	12/15/97	Open	
91	V049-91	Dwg. V049-4-A7A & A7B	3 / 2	Revise support leg	R. Curtis	12/22/97	Open	
92	V049-92	Spec. V049-2-037	6	T3 can be bright annealed	R. Curtis	01/05/98	Open	