



UPGRADE AND ADDITION TO BUILDING AT LLO

Gerry Stapfer

NSF Presentation December 19, 2000



Overview

- Background
- Construction Plans
- Purpose and Use for Additional Space
- Building Requirements
- Design features
- Bid Solicitation Process
- Proposed Contracting



Background

- **Deferred Construction**

- The original square footage was reduced from 48,000 square feet to 27,200 square feet at the beginning of the construction
- The resources saved were added to contingency
- LIGO Planned to add the scope back at the end of the construction phase contingent on completion of Detector installation

- **Complete LIGO Facility**

- Priority for use of construction funds now that the detector construction is almost completed
- Build an addition to, and upgrade the existing storage building
- Design is complete
- Solicit NSF approval to proceed with the construction



Advanced LIGO

- Facilities Required
 - Staging Area
 - Laboratory space
- Previous Reviews
 - John Peoples Review (about a year ago)
- Recommendations
 - Schedule construction activities to minimize impact on LIGO-1 operation (particularly Science run)
 - If at all possible, use LIGO-1 construction dollars to start construction now



Construction Plans

- Construction is in two parts
 - Addition to existing storage building
 - Refurbishment of existing storage building
- Proposed Addition
 - High Bay Area (40 x 80 feet, Same size as End station High Bay)
 - Two story clean laboratory and office space
- Proposed Refurbishment
 - Change room and Equipment air locks
 - Clean storage area
 - machine shop and storage room
 - Open area for Office/Laboratories
 - Auditorium



Addition

- High Bay Area
 - provides the necessary space to assemble and test advanced/upgraded seismic isolation systems
 - full scale systems
 - clean environment
 - bake out and annealing capabilities
- Clean Lab Area
 - clean laboratory space for the technology development of upgraded or advanced components
- Office Area
 - provides the required office space to co-locate the scientific and engineering staff working on advanced technology



Refurbishment

- Airlocks and change room
 - Provides staged cleanliness for equipment and personnel entry
- Clean storage
 - Provides space for clean storage of equipment (prior to installation)
- Machine shop
 - Houses machine tools for fabrication of custom parts and jigs fabricated by LLO staff
- Open area for laboratories/offices
 - Provides the infrastructure for the expanding needs of LLO for the next decade
- Auditorium



Requirements (Addition)

- On-Site Facility to assemble, test and accept advanced instruments and equipment required for an enhanced LIGO
 - 40 ft x 80 ft high bay with 5 ton overhead crane 26 ft hook height
 - receiving/shipping/inspection area, 20 ft ceiling height
 - adjacent and functionally integral with existing storage building
 - clean room finish type construction materials
 - room for team office (approximately 6 person)
 - laboratory space for cleaning and vacuum baking parts
 - change room for personnel



Requirements (Refurbishment)

- House the receiving/shipping/inspection function
 - make use of the existing building including roll-up doors
 - provide clean storage space
- Auditorium
 - capacity of 150-200 people
 - entry lobby and display area
 - handicapped access
 - incorporate the possibility of an adjacent future outreach center
- Laboratory/Office Expansion
 - provide max flexibility to house future expansion (10-12 people)
- Machine shop
 - provide logical access and infrastructure for machine shop



Design Features

- Addition

- Construct 3200 square feet of High Bay area
- On first floor, add 1800 square feet of clean laboratory space including change room
- On second floor construct 1800 square feet of office space
- Add toilets and mechanical room for HVAC

- Refurbishment

- Convert part of existing storage building to accommodate receiving/shipping/ storage (2000 square feet)
- Add second floor to existing building for office/laboratory expansion (4500 square feet)
- Retain first floor for machine shop, storage space and future laboratory expansion (6000 square feet)
- Convert east end of building to Auditorium (4000 square feet)



Architect sketch of project



Bid Solicitation Process

- Used local (Baton Rouge) Architect to design the addition and the refurbishment (John Desmond, Architect retained to provide local expertise for original Parsons design)
- Request for Bids were advertised in Louisiana papers and Baton Rouge construction paper
- Conducted pre-bid conference on September 28, 2000
- Received four (4) bids on October 19, 2000



October 19 Bids

- Stafford Construction \$2,357,300
- Brunt Construction Inc. \$2,345,000
- Group Contractors \$2,369,000
- Charles Carter Construction \$2,492,200
- LIGO Architect Cost Estimate \$1,466,746



FACT FINDING

- Able to compared two contractor bids in detail
 - Lowest bidder and second lowest bidder
 - The two bidders used different sub-contractors
 - We found that at the division level, both bids appear “identical”
- This indicated that the bids we received represent a fair market value for the submitted package
- Found some omissions and errors on LIGO (Architect’s) bid
- Decision was made to proceed with re-solicitation
 - Inviting all four bidders to re-bid



Re-Solicitation

- Modified Scope
 - Deferred some items
 - Re-designed walls
 - Relaxed specifications
 - Deleted large windows
- Requested re-bids from all four contractors
- Conducted bid conference
 - All four bidders attended
- Received three (3) bids on November 30, 2000
 - one of the original bidder declined, citing large work load



November 30 Bids

- Brunt Construction Inc. \$1,947,000
- Group Contractors \$2,093,000
- Charles Carter Construction \$2,123,300
- LIGO Architect Cost Estimate \$1,897,000



Proposed Contracting

- Based on the available data including the close dollar value of the bids received LIGO recommends that a contract with Brunt Construction be entered
 - Difference between lowest and highest bid is \$173,300 dollars
 - Cost submitted by the three bidders is in the same ranking as the original bid price.
 - The LIGO cost estimate is within 2.5% of the lowest bidder
- To minimize interference with LIGO-1 engineering and science run our plans are to start construction as soon as possible, scheduled for January 2001