

*LIGO Laboratory / LIGO Scientific Collaboration*LIGO- [E1100299](#)*LIGO*

April 1, 2013

---

**aLIGO BSC-ISI, Pre-integration Testing report,  
Unit 6 - Phase I (post-assembly)**

---

E1100299 – V4

---

Jim Warner

Distribution of this document:  
Advanced LIGO Project

This is an internal working note  
of the LIGO Laboratory

**California Institute of Technology**  
LIGO Project – MS 18-34  
1200 E. California Blvd.  
Pasadena, CA 91125  
Phone (626) 395-2129  
Fax (626) 304-9834  
E-mail: [info@ligo.caltech.edu](mailto:info@ligo.caltech.edu)

**LIGO Hanford Observatory**  
P.O. Box 1970  
Mail Stop S9-02  
Richland WA 99352  
Phone 509-372-8106  
Fax 509-372-8137

**Massachusetts Institute of Technology**  
LIGO Project – NW22-295  
185 Albany St  
Cambridge, MA 02139  
Phone (617) 253-4824  
Fax (617) 253-7014  
E-mail: [info@ligo.mit.edu](mailto:info@ligo.mit.edu)

**LIGO Livingston Observatory**  
P.O. Box 940  
Livingston, LA 70754  
Phone 225-686-3100  
Fax 225-686-7189

**Table of contents:**

I. Pre-Assembly Testing.....	4
II. Tests to be performed during assembly.....	6
III. Tests to perform after assembly.....	13
IV. BSC-ISI testing Summary.....	38

## ***Introduction***

The BSC-ISI testing is performed in three phases:

- 1) BSC-ISI, Pre-integration Testing, Phase I (post-assembly)
- 2) BSC-ISI, Pre-integration Testing, Phase II: Tests done after Transport (and possible storage), during mating phase with Suspensions, before insertion.
- 3) BSC-ISI, Integration Phase Testing: Procedure and results related to the commissioning in the chamber.

This document presents the series of tests (Phase I) performed on the fourth BSC-ISI assembled at LHO.

The testing procedure document E1000486-v5 was used.

All results are posted on the SVN at:

[https://svn.ligo.caltech.edu/svn/seismic/BSC-ISI/X1/Unit\\_6/](https://svn.ligo.caltech.edu/svn/seismic/BSC-ISI/X1/Unit_6/)

The following type of document can be found in the SVN:

- Excel spreadsheet (.xls)
- Data location
- Figures location
- Masses distribution scheme (ppt)







CPS Stage 2	CPS S/N	ADE board serial #
H1	13202	
H2	13420	
H3	13179	
V1	12908	
V2	13416	
V3	13193	

Table 3 - Capacitive position sensors' inventory – Stage 2

Geophones GS13	Serial Number	POD
H1		97
H2		45
H3		59
V1		7
V2		42
V3		69

Table 4 - GS13 inventory

Geophones L4C	Serial Number	POD
H1		22
H2		44
H3		28
V1		39
V2		155
V3		27

Table 5 - L4C inventory

Geophones T240	Serial Number	POD
1		38
2		8
3		35

Table 6 - T240 inventory

Test result:

Passed:  X

Failed:  \_\_\_

Waived :  \_\_\_







**o Step 10 - Mass budget**

**Note:** The second version of the blade spacers was used. Consequently, the additional payload is expected to be close from design.

Six vibration absorbers were installed on stage 1. Masses on stage 2 are resting on Viton pads.

**Stage 1:**

The stage 1 payload is reported in the table below:

Corner 1	Empty
Corner 2	2 vib + 1x D0902613 +1x Type1 +1x Type4
Corner 3	1 vibration absorber + 1x Type 1 +1x Type 3 +1x Type 4 +1x Type 5

<b>Stage 1</b>	
<b>Location</b>	<b>Weight (lb)</b>
Corner 1	0
Corner 2	53
Corner 3	25.5
<b>Total</b>	<b>78.5</b>

Table 9 - Payload Stage 1

**Nominal payload on stage 1: 109Kg - 240lb**

**Additional payload on stage 1 is 48 kg (107lb) less than expected but good enough.**

**Nominal mass of stage 1=916Kg - 2019lb**

**Stage 2:**

The stage 2 payload is reported in the table below:

<b>Mass Budget</b>	<b>Quantity</b>	<b>Weight</b>	<b>Unit</b>	<b>Weight (lb)</b>
	3	610	lb	1830
	2	233	lb	466
type 0	0		lb	0
type 1	1		lb	1.1
type 2	1		lb	2.2
type 3	0		lb	0
type 4	2		lb	15.8
type 5	7		lb	109.2
type 6	6		lb	163.2
				2587.5

Table 10 - Payload Stage 2

**Nominal payload: 1183.4Kg – 2609lb**

**Total nominal mass of Stage 2: 2913.9Kg – 6424lb**

**Additional stage 2 payload is 30lb lighter than the design.**

**Error mass on stage 0-1 blades:  $-(30+107)/(6424+2019) = -1.6\%$**

**The Overall error on the weight of the payload is really low.**

**Test result: Passed: X Failed: \_\_\_ Waived :**

**o Step 12 – Cables inventory – E1100822**

The final Class A cables have been used for the testing of this Unit.

DCC Number	Description	Serial Number	Location	Inventory date	Tested
D1100154	25-pin M-to-two 9-pin F straight		L4C corner2		YES
D1100155	25-pin M-to-two 9-pin F straight		GS-13 corner2		YES
D1100148	2-wire, 14awg 3-pin M to 3-pin F		Act St1 V3		YES
D1100148	2-wire, 14awg 3-pin M to 3-pin F		Act St2 V2		YES
D1100148	2-wire, 14awg 3-pin M to 3-pin F		Act St2 H3		YES
D1100148	2-wire, 14awg 3-pin M to 3-pin F		Act St2 H2		YES
D1100148	2-wire, 14awg 3-pin M to 3-pin F		Act St1 H2		YES
D1100150	2-wire, 14awg 2 pins to 3-pin F		Act St1 H3		YES
D1100150	2-wire, 14awg 2 pins to 3-pin F		Act St1 V3		YES
D1100150	2-wire, 14awg 2 pins to 3-pin F		Act St1 V2		YES
D1100150	2-wire, 14awg 2 pins to 3-pin F		Act St1 V1		YES
D1100150	2-wire, 14awg 2 pins to 3-pin F		Act St1 H2		YES
D1100150	2-wire, 14awg 2 pins to 3-pin F		Act St1 H1		YES
D1100151	2-wire, 14awg 2 pins to 3-pin F		Act St2 H2		YES
D1100151	2-wire, 14awg 2 pins to 3-pin F		Act St2 V2		YES
D1100151	2-wire, 14awg 2 pins to 3-pin F		Act St2 H3		YES
D1100151	2-wire, 14awg 2 pins to 3-pin F		Act St2 V3		YES
D1100151	2-wire, 14awg 2 pins to 3-pin F		Act St2 V1		YES
D1100151	2-wire, 14awg 2 pins to 3-pin F		Act St H1		YES
D1100152	25-pin F-to-25-pin F		T240 corner3		YES
D1100152	25-pin F-to-25-pin F		T240 corner1		YES
D1100152	25-pin F-to-25-pin F		T240 corner2		YES
D1100153	25-pin F-to-25-pin F		L4C corner2		YES
D1100153	25-pin F-to-25-pin F		GS-13 corner3		YES
D1100153	25-pin F-to-25-pin F		L4C corner3		YES
D1100153	25-pin F-to-25-pin F		GS-13 corner2		YES
D1100153	25-pin F-to-25-pin F		L4C corner1		YES
D1100153	25-pin F-to-25-pin F		GS-13 corner1		YES
D1100148	2-wire, 14awg 3-pin M to 3-pin F		Act St2 V3 ext		YES
D1100148	2-wire, 14awg 3-pin M to 3-pin F		Act St2 H1 ext		YES
D1100148	2-wire, 14awg 3-pin M to 3-pin F		Act St1 V1		YES
D1100148	2-wire, 14awg 3-pin M to 3-pin F		Act St1 H3 ext		YES
D1100148	2-wire, 14awg 3-pin M to 3-pin F		Act St1 H1 ext		YES
D1100148	2-wire, 14awg 3-pin M to 3-pin F		Act St1 V2 ext		YES
D1100148	2-wire, 14awg 3-pin M to 3-pin F		Act St2 V1 ext		YES
D1100154	25-pin M-to-two 9-pin F straight		L4C corner1 ext		YES
D1100155	25-pin M-to-two 9-pin F straight		GS-13 corner1		YES
D1100155	25-pin M-to-two 9-pin F straight		GS-13 corner3		YES
D1100154	25-pin M-to-two 9-pin F straight		L4C corner3		YES

Test result: Passed: X Failed: \_\_\_ Waived:

*o Step 13 - Cable routing*

The final Class A cables have been used for the testing of this Unit.

The cabling has been done following [E1101027 aLIGO BSC-ISI Cable Routing Manual](#).

Test result: Passed: X Failed: \_\_\_ Waived :

### III. Tests to perform after assembly

*o Step 1- Geophones pressure readout*

Raw pressure measured by the geophones is reported in the table below:

Sensors	Pressure (kPa)		
	Corner 1	Corner 2	Corner 3
ST1-L4C-P	69.2	69.8	69.6
ST1-L4C-D	0.8	-1.3	-0.05
ST1-GS13-P	71.7	70.6	71.7
ST1-GS13-D	-0.00	0.78	-0.44
ST1-T240-P	38.8	37.7	39.8

Table 11 - Raw Pressure

A screenshot of the MEDM pressure screen is saved in the Misc directory for Unit 6

**Note:** The T240's chassis has the old gain for the pressure sensors.

Test result: Passed: X Failed: \_\_\_ Waived :





o **Step 4.2 - Test N°2 – Push “locally”**

Sensors	Push in negative direction	Push in positive direction	Mil	Mil	Railing	Actuator Gap Check
ST1 - H1	-17000	19000	-20	23		X
ST1 - H2	-20000	20000	-24	23		X
ST1 - H3	-19000	20000	-23	24		X
ST1 - V1	-26000	25000	-31	30		X
ST1 - V2	-26000	25000	-31	30		X
ST1 - V3	-25000	24000	-30	29		X
ST2 - H1					X	X
ST2 - H2					X	X
ST2 - H3					X	X
ST2 - V1					X	X
ST2 - V2					X	X
ST2 - V3					X	X

Table 13 - Stages range of motion – “Push locally”

**Acceptance criteria:**

- The vertical sensor readout must be positive when the optical table is pushed in the +Z direction
- The horizontal sensor readout on Stage 2 must be positive when the optic table is pushed in the +RZ direction
- **Step 4.2**
  - o Absolutes value of all estimated motions must be higher than 15000counts for stage 1 (~0.018”)
  - o Absolutes value of all estimated motions must be higher than 32000counts for stage 2 (~0.010”)

**Test result:**

**Passed:**  X

**Failed:**  \_\_\_

**Waived :**



## o Step 5 - Sensors spectra

The geophones spectra have been measured and can be found in the SVN:

seismic/BSC-ISI/X1/UNIT\_6/Data/Spectra/Undamped/

- [X1 ISI ITMX ASD m LOC CPS T240 L4C GS13 2014 02 13 115246.mat](#) (Unlocked)
- [X1 ISI ITMX ASD m LOC CPS T240 L4C GS13 2014 02 13 151143.mat](#) (Locked)

seismic/BSC-ISI/X1/UNIT\_6/Data/Figures/Spectra/Undamped/

- [X1 ISI ITMX ASD m LOC CPS T240 L4C GS13 2014 02 13 115246.fig](#) (Unlocked)
- [X1 ISI ITMX ASD m LOC CPS T240 L4C GS13 2014 02 13 151143.fig](#) (Locked)

## Stage locked – unlocked

The spectra are measured in two different configurations:

- Stage 1 locked – Stage 2 locked
- Stage 1 unlocked – Stage 2 unlocked





Figure 1: Calibrated Spectra Stage 1 Locked and Stage 2 Locked

LHO BSC-ISI - Unit 6 - unLocked - Feb  
13th 2014



Measurement length: 1275s  
 Sample window: 50s  
 Overlap: 50%  
 Frequency resolution: 20mHz  
 Averages: 50  
 Measurement start (GPS): 1076356382  
 Measurement start (Local time): 02/13/14  
 11:52:46

**Figure 2: Calibrated Spectra Stage 1 Unlocked and Stage 2 Unlocked**

# Stage Tilted

The Spectra are measured when the ISI is unlocked a mass is placed on stage 2 to tilt Stage 1 and Stage 2.

The six configurations are the following in six different configurations:

- Mass placed in the actuator pocket at corner 1
- Mass placed in the pocket under the blade 0-1 at corner 1
- Mass placed in the actuator pocket at corner 2
- Mass placed in the pocket under the blade 0-1 at corner 2
- Mass placed in the actuator pocket at corner 3
- Mass placed in the pocket under the blade 0-1 at corner 3

/seismic/BSC-ISI/X1/Unit\_6/Data/Spectra/Undamped/

- [X1 ISI ITMX ASD m L4C GS13 Stage Tilted 2014 02 13.mat](#)

seismic/BSC-ISI/X1/Unit\_6/Data/Figures/Spectra/Undamped/

- [X1 ISI ITMX Tilted ASD m LOC ST1 L4C 2014 02 13.fig](#)
- [X1 ISI ITMX Tilted ASD m LOC ST2 GS13 2014 02 13.fig](#)




Figure 3 - ST1 L4C – Tilted

LHO BSC-ISI- Unit 6 - Feb 13th, 2014 - Staging building - ST2 - GS13 Mass: Blade 0-1 Corner 1









Figure 4 - ST1 GS13 – Tilted

Test result:

Passed:  X

Failed:    

Waived :

**o Step 6 - Coil Driver, cabling and resistance check**

Resistances of the couple (actuators + in vacuum cables) were measured using the voltage and current the coil drivers read back. Resistances of the couple actuator + in-vacuum cables are reported in the table below:

<b>Actuator</b>	<b>Resistance (Ω)</b>
<b>ST1 H1</b>	<b>6.2</b>
<b>ST1 H2</b>	<b>6.2</b>
<b>ST1 H3</b>	<b>6.2</b>
<b>ST1 V1</b>	<b>6.3</b>
<b>ST1 V2</b>	<b>6.2</b>
<b>ST1 V3</b>	<b>6.2</b>
<b>ST2 H1</b>	<b>9.8</b>
<b>ST2 H2</b>	<b>10</b>
<b>ST2 H3</b>	<b>10.2</b>
<b>ST2 V1</b>	<b>9.9</b>
<b>ST2 V2</b>	<b>10.1</b>
<b>ST2 V3</b>	<b>10</b>

**Table 14 - Actuator Resistance**

**Acceptance criteria:**

- For the actuators of stage 1, the measured resistance between the middle pin and one side pin must be 6.3 +/-0.5 ohms
- For the actuators of stage 2, the measured resistance between the middle pin and one side pin must be 10.3 +/-0.5 ohms
- Actuator neutral pins must be connected on pin #1 (left side pin of the plug)
- Actuator drive pins must be connected on pin #2 (middle pin of the plug)
- Actuator ground shield pins must be connected on pin #3 (right pin of the plug)
- All LEDs on the coil driver front panel must be green the binary input bit must be in the upper state.

**Test result:**

**Passed:  X**

**Failed:**

**Waived :**



**Note:** The range of motion in the case of a “local drive” is in agreements with the measurements done on the previous units.

**Test result:** Passed:  X  Failed: \_\_\_ Waived :

**o Step 8 - Vertical Sensor Calibration**

Not done.

**Test result:** Passed: \_\_\_ Failed: \_\_\_ Waived : X

**o Step 9 - Vertical Spring Constant**

This test is realized by loading the ISI when one stage is locked and using the capacitive position sensors as reference.

The stiffness measurements of the spring are reported in the tables below. The nominal blade stiffness are:

- Stage 1: 1241lb/in
- Stage 2: 1465lb/in

**Blade Stage 0-1**

Stage 2 Locked & Stage 1 Unlocked.

	<b>Mean No load</b>	<b>Mean Load</b>	<b>Diff</b>
<b>V1</b>	-1927	-9774	7847
<b>V2</b>	149	-7718	7868
<b>V3</b>	523	7773	8295

8003 count  
-9.62 mil  
1145 lb/in  
7.72 %

## Blade Stage 1-2

Stage 1 Locked & Stage 2 Unlocked. Stage 2 is loaded with 3 x 5Kg masses and the measurements are repeated three times (by rotating the masses).

	Mean no load	Mean load	Diff 1
<b>V1</b>	-2080	-27899	25818
<b>V2</b>	-1277	-27253	25976
<b>V3</b>	-33	-26919	26885

26227 count  
 -7.88 mil  
 1385 lb/in  
 -5.4 %

**Test mitigation:** Blades are softer than design.

**Test result:** Passed: X Failed: \_\_\_ Waived :

### o Step 10 - Static Testing (Tests in the local basis)

The static tests results are reported in the SVN at :

seismic/BSC-ISI/X1/Unit\_6/Data/Static\_Tests/

- X1\_ISI\_ITMX\_Offset\_Local\_Drive\_20130313.mat

The table below shows the main and the cross-coupling when the actuators are driven in the local basis:

		Sensors					
		ST1 - H1	ST1 - H2	ST1 - H3	ST1 - V1	ST1 - V2	ST1 - V3
A c t u a t o r s	ST1 - H1	4305	1737	1741	33	12	-9
	ST1 - H2	1708	4199	1699	-8	73	9
	ST1 - H3	1695	1693	4205	9	10	7
	ST1 - V1	80	-140	121	3464	-602	-609
	ST1 - V2	109	70	-148	-900	3496	-626
	ST1 - V3	-150	98	45	-615	-560	3412

Table 16 - Static test - Local to local - Stage 1







**o Step 11.2 – Base change matrices from Cartesian to Cartesian**

The static tests results are reported in the SVN at :  
/seismic/BSC-ISI/X1/Unit\_6/Data/Static\_Tests/

		Sensors					
		ST1 - X	ST1 - Y	ST1 - Z	ST1 - RY	ST1 - RY	ST1 - RZ
A c t u a t o r s	ST1 - X	1687	10	-1	18	9	38
	ST1 - Y	-6	1664	-11	-15	24	5
	ST1 - Z	-1	3	728	6	-6	3
	ST1 - RX	34	459	0	3038	-186	4
	ST1 - RY	-462	41	-6	191	3020	14
	ST1 - RZ	7	-3	-9	4	25	3217

Table 19 - Static test Cartesian drive – Cartesian to local – Stage 1

		Sensors					
		ST2 - X	ST2 - Y	ST2 - Z	ST2 - RY	ST2 - RY	ST2 - RZ
A c t u a t o r s	ST2 - X	1304	23	-6	6	48	6
	ST2 - Y	-2	1335	-15	-15	20	11
	ST2 - Z	-3011	11	1036	15	5	-10
	ST2 - RX	-52	286	5	3695	368	-10
	ST2 - RY	-279	-47	-50	-260	3764	-10
	ST2 - RZ	13	29	-26	-1	27	2393

Table 20 - Static test Cartesian drive – Cartesian to local – Stage 2

**Acceptance criteria:**

- Main couplings readout must be positive
- Comparison with the reference tables:
  - o Main coupling differences mustn't exceed 200 counts
  - o Cross coupling differences mustn't exceed 50 counts

**Test result:**

**Passed:**   X  

**Failed:**   \_\_\_  

**Waived :**

### o Step 12 - Linearity test

The “Linearity test” was performed twice (rearranging the cables). The second time, all corners seemed to respond similarly.

The linearity test data can be found in the SVN at:  
[/seismic/BSC-ISI/X1/Unit\\_6/Data/Linearity\\_Test/  
X1\\_ISI\\_ITMX\\_Linearity\\_test\\_20131213.mat](#)

The linearity test figures can be found in the SVN at:  
[/seismic/BSC-ISI/X1/Unit\\_6/Data/Figures/Linearity\\_Test/  
X1\\_ISI\\_ITMX\\_Linearity\\_test\\_20131213.fig](#)




Figure 5 - Linearity Test

**Slope – Offset:**

		Slope	Offset	Average slope	Variation from average(%)
<b>St ag e 1</b>				0.60	
	ST1 - H1	0.61	-1162		1.45
	ST1 - H2	0.6	109		-0.24
	ST1 - H3	0.59	-156		-1.21
	ST1 - V1	0.49	-2127	0.49	0.28
	ST1 - V2	0.49	-201		-0.13
	ST1 - V3	0.49	126		-0.15
<b>St ag e 2</b>				0.33	
	ST2 - H1	0.34	1441		1.21
	ST2 - H2	0.33	-504		0.03
	ST2 - H3	0.33	-540		-1.24
	ST2 - V1	0.42	-1742	0.42	1.05
	ST2 - V2	0.41	-918		-0.91
	ST2 - V3	0.41	450		-.14

**Table 21 - Slopes and offset of the triplet Actuators - BSC-ISI – Sensors**

**Acceptance criteria:**

- Horizontal and vertical slopes of the triplet actuators x BSC-ISI x sensors: Average slope +/- 2.5%

**Test result:**

**Passed:**   X  

**Failed:**   \_\_\_  

**Waived :**

### ***o Step 13 – Transfer functions – Local to Local***

**Note:** two vibration absorbers were installed in corner 1 and 2 vibration absorbers were installed in corner 3. No TMDs were installed on the stage 0-1 blades.

#### **Data files measurement of local to local transfer functions in SVN at:**

seismic/BSC-ISI/X1/Unit\_6/Data/Transfer\_Functions/Measurements/Undamped/

- 
- 
- 
- 
- 
- 

#### **Script file for processing and plotting local to local transfer functions in SVN at:**

/seisvn/seismic/BSC-ISI/X1/Unit\_6/Scripts/Control\_Scripts

- Step\_1\_TF\_L2L\_10mHz\_1000Hz\_X1\_ISI\_Unit\_6.m

#### **Figures of local to local transfer functions (Main couplings) in SVN at:**

/seismic/BSC-ISI/X1/Unit\_6/Data/Figures/Transfer\_Functions/Measurements/Undamped/

- [X1 ISI ITMX TF L2L Raw from ST1 ACT to ST1 CPS 2013 12 09.fig](#)
- [X1 ISI ITMX TF L2L Raw from ST1 ACT to ST1 L4C 2013 12 09.fig](#)
- [X1 ISI ITMX TF L2L Raw from ST1 ACT to ST1 T240 2013 12 09.fig](#)
- [X1 ISI ITMX TF L2L Raw from ST1 ACT to ST2 CPS 2013 12 09.fig](#)
- [X1 ISI ITMX TF L2L Raw from ST1 ACT to ST2 GS13 2013 12 09.fig](#)
- [X1 ISI ITMX TF L2L Raw from ST2 ACT to ST1 L4C 2013 12 09.fig](#)
- [X1 ISI ITMX TF L2L Raw from ST2 ACT to ST1 T240 2013 12 09.fig](#)
- [X1 ISI ITMX TF L2L Raw from ST2 ACT to ST2 CPS 2013 12 09.fig](#)
- [X1 ISI ITMX TF L2L Raw from ST2 ACT to ST2 GS13 2013 12 09.fig](#)

#### **Measured of local to local transfer functions in the SVN at:**

/svncommon/seisvn/seismic/BSC-ISI/X1/Unit\_6/Data/Transfer\_Functions/Simulations/Undamped


- [X1 ISI ITMX TF L2L Sym 2013 12 09.mat](#)

**Note 1:** The transfer functions are measured from the Output filter bank (excitation variable) to the input (IN1) of the input filter bank. The transfer functions presented below are raw transfer functions without any electronic compensation of the sensor electronic. The actuator and the coil driver electronic compensation are introduced in these transfer functions.

**Note 2:** The L4Cs are out of phase (should be -90 before 1Hz). A minus sign is added in the calibration filters that convert count to nm/s.

**Note 4:** The first resonance of the structure observed on stage 1 by the L4C is around 210Hz.

**Note 5:** There is a poor coherence on the GS13 transfer functions. It can be explained by the weak drive of the fine actuators. Moreover, the stage 2 of the ISI is strongly excited by the fans of the clean rooms. These two factors strongly affect the quality of the measurements.



**Figure 6: TF L2L Raw - ST1 Act to ST1 CPS**



BSC-ISI - LHO - Unit 6 - 20131209






Figure 7: TF L2L Raw - ST1 Act to ST1 L4C

BSC-ISI - LHO - Unit 6 - 20131209



**Figure 8 - TF L2L Raw - ST1 Act to ST1 T240  
BSC-ISI - LHO - Unit 6 - 20131209**




**Figure 9: TF L2L Raw - ST2 Act to ST2 CPS**

```

GPS_TIME=gps_now-.5*3600;
gpsinvert(GPS_TIME)
Unit_ID_Title='LHO BSC-ISI - Unit 6 - unLocked - Feb 6 2014- reloaded filters';
Ref=0;
F_resolution=0.02;
Overlap_per_cent=50;
Average=50;
State='Undamped'; % Undamped or Damped or Isolation Edit state to store data and figures in the right folder.
Save_flag=1;

```

BSC-ISI - LHO - Unit 6 - 20131209



ASD\_Measurements\_Local\_BSC\_ISI(IFO,Optics,GPS\_TIME,F\_resolution,Overlap\_per\_cent,Average,Unit\_ID\_Title,Unit\_ID,State,Ref,Save\_flag)Figure 10: TF L2L Raw - ST2 Act to ST2 GS13

Test result:

Passed:  X

Failed:    

Waived :

**o Step 14 - Symmetrization – Calibration**

Not performed

**Test result:** Passed: \_\_\_ Failed: \_\_\_ Waived : X

**o Step 15 – Change of base – Cartesian to Cartesian - Simulations**

The transfer functions in the Cartesian basis can be found in the SVN at:

seismic/BSC-ISI/X1/Unit\_6/Data/Figures/Transfer\_Functions/Simulations/Undamped/

- [X1 ISI ITMX TF C2C Symmetrized from ST1 ACT to ST1 CPS 2013 03 09.fig](#)
- [X1 ISI ITMX TF C2C Symmetrized from ST1 ACT to ST1 L4C 2013 03 09.fig](#)
- [X1 ISI ITMX TF C2C Symmetrized from ST1 ACT to ST1 T240 2013 03 09.fig](#)
- [X1 ISI ITMX TF C2C Symmetrized from ST22 ACT to ST2 CPS 2013 03 09.fig](#)
- [X1 ISI ITMX TF C2C Symmetrized from ST2 ACT to ST2 GS13 2013 03 09.fig](#)

**Note:** The resonances of the structure seen at high frequencies are less visible in the Cartesian

**Figure 11 – Transfer functions in the Cartesian basis – ST1 CPS**

**Figure 12 - Transfer functions in the Cartesian basis – ST1 L4C**

**Figure 13 - Transfer functions in the Cartesian basis – ST2 CPS**

**Figure 14 - Transfer functions in the Cartesian basis – ST2 GS13**

**Test result:** Passed: X Failed: \_\_\_ Waived : X

**o Step 16- Transfer functions - Cartesian to Cartesian - Measurements**

**Test result:** Passed: \_\_\_ Failed: \_\_\_ Waived : X



○ *Step 18- Damping Loops – Transfer function – Simulations*

○ *Step 18.1 - Damping Loops – Stage 2*

Test result:                      Passed: \_\_\_                  Failed: \_\_\_                  Waived : X

○ *Step 18.2 - Damping Loops – Stage 1*

Test result:                      Passed: \_\_\_                  Failed: \_\_\_                  Waived : X

○ *Step 19- Damping Loops – Powerspectra*

Test result:                      Passed: \_\_\_                  Failed: \_\_\_                  Waived : X

○ *Step 20- Isolation Loops – for one unit per site*

Test result:                      Passed: \_\_\_                  Failed: \_\_\_                  Waived : X

## IV. BSC-ISI testing Summary

This is the third “aLigo BSC-ISI” tested at LHO. The testing procedure document E1000483-v5 was used. Tests were done during in March 2013.

The LHO ISI-BSC Unit 5 is validated per the tests presented in this report. All results are posted on the SVN at:

[https://svn.ligo.caltech.edu/svn/seismic/BSC-ISI/X1/Unit\\_6/Data](https://svn.ligo.caltech.edu/svn/seismic/BSC-ISI/X1/Unit_6/Data)

### FAILED AND WAIVED TESTS

#### 1- List of tests that failed/waived and won't be redone

- **Step III.9 – Spring constant** – The blades are slightly softer than the design. However, the blade softness's are in good agreements with what was measured on the other units.

#### 2- List of tests that failed/waived, that need to be re-done during phase 2

#### 3- List of tests skipped that won't be performed because not feasible during phase II (i.e. stage 0 leveling)

- **Step II.5** – Check level of Stage 0 after top-bottom plate assembly
- **Step II.8** – Blade 0-1 Post Launch Angle – No need for this test, the budget mass looks good and we already reposition the Blades after noticing a gap between the Blade and its Spacer on Stage 0-1 (see comment on Step 9 – Vertical Spring Constant).

#### 4- List of tests skipped that we won't do because they are not essential (i.e. redundant with another test)

- **Step III.3 – Measure the Sensor gap** - This test was not performed. The sensor gaps have not been measured. These sensors have already been checked at LASTI. Moreover, risks of scratching the target are so high that we preferred not performing this test. In the future, this test will be removed from the testing procedure.
- **Step III.8 – Vertical sensor calibration** - The test is not realized in a proper way to evaluate accurately the calibration of the vertical CPS.

#### 5- Lists of tests skipped that needs to be done during phase II.

- **Step III.14 – Symmetrization – Calibration**
- **Step III.17 – Lower Zero Moment Plan**
- **Step III.18.1 – Damping Loops – Stage 2**
- **Step III.18.2 – Damping Loops – Stage 1**
- **Step III.20 – Isolation loops**