

LIGO Laboratory / LIGO Scientific Collaboration

LIGO- E1100304

LIGO

August 13th, 2012

**aLIGO BSC-ISI, Pre-integration Testing report,
Phase I (post-assembly)**

E1100294 – V3

Adrien Le Roux, Celine Ramet

Distribution of this document:
Advanced LIGO Project

This is an internal working note
of the LIGO Laboratory

California Institute of Technology
LIGO Project – MS 18-34
1200 E. California Blvd.
Pasadena, CA 91125
Phone (626) 395-2129
Fax (626) 304-9834
E-mail: info@ligo.caltech.edu

LIGO Hanford Observatory
P.O. Box 1970
Mail Stop S9-02
Richland WA 99352
Phone 509-372-8106
Fax 509-372-8137

Massachusetts Institute of Technology
LIGO Project – NW22-295
185 Albany St
Cambridge, MA 02139
Phone (617) 253-4824
Fax (617) 253-7014
E-mail: info@ligo.mit.edu

LIGO Livingston Observatory
P.O. Box 940
Livingston, LA 70754
Phone 225-686-3100
Fax 225-686-7189

Table of contents:

- Introduction..... 4
- I. Pre-Assembly Testing..... 5
 - Step 1 - CPS Test and calibration – E1100369..... 5
 - Step 2 - GS13 – Inspection/Assembly – E1000058 – E1100740 5
 - Step 3 - L4C – Inspection/Assembly – E1000136 – E1100740 5
 - Step 4 - T240 – Inspection/Assembly - E1100326 – E1100740..... 6
 - Step 5 - Actuators - T0900564 - T1100234 – E1100741..... 6
- II. Tests to be performed during assembly 7
 - Step 1 - Test stand level 7
 - Step 2 - Actuators Inventory 7
 - Step 3 - Sensors Inventory 7
 - Step 4 - Electronics Inventory..... 9
 - Step 5 - Check level of Stage 0 after top-bottom plate assembly 10
 - Step 6 - Check gaps under the blade posts..... 10
 - Step 7 - Blade post shim thickness 10
 - Step 8 - Blade 0-1 post launch angle 11
 - Step 9 - Gap checks on actuators 11
 - Step 10 - Mass budget..... 12
 - Step 11 - Lockers adjustment..... 14
 - Step 12 – Cables inventory – E1100822..... 14
 - Step 13 - Cable routing 15
- III. Tests to perform after assembly..... 16
 - Step 1- Geophones pressure readout..... 16
 - Step 2- Set up sensors gap – Locked vs unlocked position 17
 - Step 3 - Measure the Sensor gap..... 18
 - Step 4- Performance of the limiters 18
 - Step 4.1 - Test N°1 - Push “in the general coordinates Z/RZ” 18
 - Step 4.2 - Test N°2 – Push “locally” 19
 - Step 5 - Sensors Powespectra 19
 - Step 6 - Coil Driver, cabling and resistance check 25
 - Step 7- Actuators Sign and range of motion (Local drive)..... 26
 - Step 7.1 - Actuators sign..... 26
 - Step 7.2 - Range of motion - Local drive..... 26
 - Step 8 - Vertical Sensor Calibration 27
 - Step 9 - Vertical Spring Constant 28
 - Step 10 - Static Testing (Tests in the local basis) 30
 - Step 11- Static Testing - In the general coordinate basis (Static test - CPS)..... 32
 - Step 11.1 – Change of basis matrices from local to Cartesian..... 32
 - Step 11.2 – Base change matrices from Cartesian to Local..... 33
 - Step 12 - Linearity test..... 35
 - Step 13 – Transfer functions – Local to Local..... 37
 - Step 14 - Symmetrization – Calibration..... 42
 - Step 15 – Change of base – Cartesian to Local - Simulations 42
 - Step 16- Transfer functions - Cartesian to Cartesian - Measurements 42
 - Step 17 - Lower Zero Moment Plan 42



- Step 17.1 - Stage 1 - LZMP 42
- Step 17.2 - Stage 2 - LZMP 42
- Step 18- Damping Loops – Transfer function – Simulations 42
- Step 18.1 - Damping Loops – Stage 2 42
- Step 18.2 - Damping Loops – Stage 1 42
- Step 19- Damping Loops – Powerspectra..... 42
- Step 20- Isolation Loops – for one unit per site..... 45
- IV. BSC-ISI testing Summary..... 46

Introduction

The BSC-ISI testing is performed in three phases:

- 1) BSC-ISI, Pre-integration Testing, Phase I (post-assembly)
- 2) BSC-ISI, Pre-integration Testing, Phase II: Tests done after Transport (and possible storage), during mating phase with Suspensions, before insertion.
- 3) BSC-ISI, Integration Phase Testing: Procedure and results related to the commissioning in the chamber.

This document presents the series of tests (Phase I) performed on the ISI-BSC2 (ITMY) in the High Bay before its move to the LVEA (Teststand). Tests were done during March 2012.

This is the first “aLigo BSC-ISI” built and tested with the “aLigo electronic” at the LLO site. The testing procedure document E1000486-v3 was used.

All results are posted on the SVN at:

<https://svn.ligo.caltech.edu/svn/seismic/BSC-ISI/X2/Data/BSC2/>

The following type of document can be found in the SVN:

- Excel spreadsheet (.xls)
- Data location
- Figures location
- Masses distribution scheme (ppt)

CPS Stage 1-2	CPS S/N	ADE board serial #
H1	13633	15899
H2	13586	12824
H3	13680	16053
V1	13678	15904
V2	13638	15905
V3	13574	16121

Geophones GS13	Serial Number	POD
H1	842	71
H2	841	47
H3	822	65
V1	740	77
V2	728	57
V3	703	62

Table 3 - GS13 inventory

Geophones L4C	Serial Number	POD
H1	824	5
H2	1106	51
H3	1099	98
V1	941	13
V2	17	103
V3	922	49

Table 4 - L4C inventory



Note: We had to change the Corner 1 Interface Chassis SN S1106357 with S1102219 (the pressure readout was wrong on the L4C, pressure higher than the atmospheric pressure). We also had to change the T240 Interface for Corner 1 SN S1104427 with S1104420 because on the Z axis the Trillium was saturating. These changes fixed our issues!

Test result: Passed: X Failed: ___ Waived : ___

- *Step 5 - Check level of Stage 0 after top-bottom plate assembly*

Note : This test has not been performed

Test result: Passed: ___ Failed: ___ Waived : X

- *Step 6 - Check gaps under the blade posts*

Test result: Passed: X Failed: ___ Waived : ___

- *Step 7 - Blade post shim thickness*

This table shows the shims thickness installed under the lockers.

Stage 1		Stage 2	
Lockers	Shim thickness (mil)	Lockers	Shim thickness (mil)
A	.128"	A	.114"
B	.126"	B	.116"/.115"
C	.120"	C	.125"

Table 7 - Shims thickness

Test result: Passed: X Failed: ___ Waived : ___

▪ *Step 10 - Mass budget*

The figure below presents the location of the masses on both stages.




Figure - Masses distribution

Stage 1:

Stage 1		
Location	Weight (lb)	Weight (Kg)
C1-1	12	5.44
C1-2	15	6.80
C1-3	3.5	1.59
C2-1	12	5.44
C2-2	0	0
C2-3	6.5	2.95
C3-1	12	5.44
C3-2	15	6.8
C3-3	4	1.81
Total	80	36.29

Table 8 - Payload Stage 1

Nominal payload: 108.9Kg – 240lb
 Added masses are 73Kg – 160lb lighter than expected.
 Total mass of stage 1=912Kg - 2010lb



Stage 2:

3/9/2012	D972213	D972215	D0901075		D071200						lbs	kgs
			5 kg	10 kg	01	02	03	04	05	06		
	610	230	11	22	1.1	2.2	4.5	7.9	15.6	27.2		
A	1										610	276.69
B	1										610	276.69
C	1										610	276.69
D		2									460	208.65
E-1			1	2							55	24.95
E-2			1	1							33	14.97
E-3			0	0							0	0.00
F1					1	3					7.7	3.49
F2					3	1					5.5	2.49
F3					6		1	2			26.9	12.20
Stage 2	3	2	2	3	0	0	0	0	0	0	2378	1078.64

Table 9 - Payload Stage 2

Nominal payload: 1185Kg – 2612lb

The added masses is 106Kg lighter than expected.

Total nominal mass of Stage 2: 2830Kg – 6239lb

Error on the nominal overall mass of stage 2: $106/2830=3.7\%$

Test result:

Passed: X

Failed:

Waived :

▪ **Step 2- Set up sensors gap – Locked vs unlocked position**

During this step, sensors gap are adjusted. This step considers that the lockers have been finely setup during assembly.

09-Mar-12

Sensors	Table locked		Table unlocked		Difference locked - unlocked	
	Offset (Mean)	Std deviation	Offset (Mean)	Std deviation	Offset (Mean)	mil
ST1 - H1	72.8	153.6	704.8	69.7	-632.01	-0.75
ST1 - H2	5.9	64.6	176.4	57.4	-170.52	-0.20
ST1 - H3	91.5	50.7	495.4	59.6	-403.88	-0.48
ST1 - V1	-95.7	30.9	19.9	44.5	-115.56	-0.14
ST1 - V2	172.7	173.3	542.0	60.3	-369.30	-0.44
ST1 - V3	20.7	37.5	-515.4	75.9	536.12	0.64
ST2 - H1	254.0	44.9	1404.2	83.6	-1150.17	-0.34
ST2 - H2	-205.9	44.5	1192.5	73.1	-1398.35	-0.42
ST2 - H3	147.0	43.3	1873.1	61.5	-1726.07	-0.51
ST2 - V1	237.0	33.3	1176.3	112.7	-939.28	-0.28
ST2 - V2	117.5	42.0	-378.5	167.1	495.99	0.15
ST2 - V3	377.7	46.1	1842.2	179.4	-1464.55	-0.44

Table 11 - Capacitive position sensors readout after gap set-up

Acceptance criteria:

- In the locked position, all mean values must be lower than 400 counts for stage 1 CPS and 1600 counts for stage 2 CPS (a bit less than .0005”).
- In the locked position, all standard deviations below 5 counts for stage 1, 20 counts for stage 2
- Absolute values of the difference between the unlocked and the locked table must be below:

Stage 1

- o 1600 cts for horizontal sensors (~0.002”)
- o 1600 cts for vertical sensors (~0.002”)

Stage 2

- o 6500 cts for horizontal sensors (~0.002”)
- o 6500 cts for vertical sensors (~0.002”)

- Considering the acceptance criteria of step 2, all mean values must be lower than

Stage 1

- o 2000 cts for horizontal sensors (~0.0025”)
- o 2000 cts for vertical sensors (~0.0025”)

Stage 2

- o 8000 cts for horizontal sensors (~0.0025”)
- o 8000 cts for vertical sensors (~0.0025”)

Test result:

Passed: X

Failed:

Waived :



- LLO_ISI_BSC2_ASD_m_LOC_CPS_T240_L4C_GS13_2012_03_21_214851.mat
- LLO_ISI_BSC2_ASD_m_L4C_GS13_Stage_Tilted_2012_03_28.mat

Stage locked – unlocked

The powerspectra are measured in four different configurations:

- Stage 1 locked – Stage 2 locked
- Stage 1 unlocked – Stage 2 locked
- Stage 1 locked – Stage 2 unlocked
- Stage 1 unlocked – Stage 2 unlocked

The series of plots below present calibrated powerspectra:

- The de-whitening filters are suppressed




Figure 1: Spectra Stage 1 Locked Stage 2 Locked




Figure 2: Spectra Stage 1 Unlocked Stage 2 Locked




Figure 3: Spectra Stage 1 Locked Stage 2 Unlocked




Figure 4: Spectra Stage 1 Unlocked Stage 2 Unlocked

Stage Tilted

The powerspectra are measured when the ISI is unlocked a mass is placed on stage 2 to tilt stage 1 and stage 2.

The six configurations are the following in six different configurations:

- Mass placed in the actuator pocket at corner 1
- Mass placed in the pocket under the blade 0-1 at corner 1
- Mass placed in the actuator pocket at corner 2
- Mass placed in the pocket under the blade 0-1 at corner 2
- Mass placed in the actuator pocket at corner 3
- Mass placed in the pocket under the blade 0-1 at corner 3




Figure 5 - ST1 L4C – Tilted




Figure 6 - ST1 GS13 – Tilted



- *Step 7- Actuators Sign and range of motion (Local drive)*
 - *Step 7.1 - Actuators sign*

Test result: Passed: X Failed: Waived :

- *Step 7.2 - Range of motion - Local drive*

In this step, range of motion of the two stages is checked when applying a local drive (30000 counts) on actuators.

Sensor readout (counts)	Negative drive	no drive	Positive drive	Amplitude count	mil
ST1 - H1	-16971	219	16191	33162	39
ST1 - H2	-16834	-412	15765	32599	39
ST1 - H3	-15955	-137	16479	32434	39
ST1 - V1	-14910	74	15112	30022	36
ST1 - V2	-14689	379	15530	30219	36
ST1 - V3	-15927	-756	14420	30347	36
ST2 - H1	-8292	2036	12350	20642	6
ST2 - H2	-8297	1851	11994	20291	6
ST2 - H3	-7877	2356	12571	20448	6
ST2 - V1	-10609	1829	14252	24861	7
ST2 - V2	-10328	2419	15017	25345	8
ST2 - V3	-10899	1642	14144	25043	7

Table 13 - Range of motion - Local drive

Acceptance criteria:

- Amplitude must be at least 32000 counts (+/-0.02") for Stage 1 CPS
- Amplitude must be at least 20000 counts (~0.010") for Stage 2 CPS
- Signs of actuators drive and sensors read out have to be the same

Note: The motion of the platform can be computed. For a 30000 counts drive in the +Z direction, the platform should move by 12.6 mil on stage 1 and 3.6mil on stage 2.

In the Cartesian basis, the platform should move (calcutaion) by:

- Stage 1 - Platform move for 32K counts drive: 12.63 mil
- Stage 2 - Platform move for 32K counts drive: 3.59 mil

Test result: Passed: Failed: X Waived :

▪ **Step 9 - Vertical Spring Constant**

This test is realized by loading the ISI when one stage is locked and using the capacitive position sensors as reference.

The stiffness measurements of the spring are reported in the tables below. The nominal blade stiffness are:

- Stage 1: 1241lb/in
- Stage 2: 1465lb/in

Blade Stage 0-1

Stage 2 Locked & Stage 1 Unlocked. Stage 1 is loaded with 3 x 5Kg masses and the measurements are repeated three times (by rotating the masses).

	No load	Load 15 Kg	Load 30Kg	Diff 1	Diff 2
V1	239.73	-7416.8	-14911.33333	-7656.53	-15151.06333
V2	657.65	-6703.233333	-14317	-7360.883333	-14974.65
V3	-540.21	-8206.966667	-15797.66667	-7666.756667	-15257.45667

-15127.72333 count
 -18.00919444 mil
 -1223.065906
 1.44513248 %

The blades from stage 0 to stage 1 are too soft by 14.99%.

Blade Stage 1-2

Stage 1 Locked & Stage 2 Unlocked. Stage 2 is loaded with 3 x 5Kg masses and the measurements are repeated three times (by rotating the masses).

	No load	Load	Diff
V1	2060.8	-24388.33333	26449.13333
V2	742.17	-24923.33333	25665.50333
V3	1997.2	-24143	26140.2

26085 count
 7.76 mil
 1406.221939 lb/in
 4.012154362 %

The blades from stage 1 to stage 2 are too soft by 4%.

Note:

A dirty assembly was built at LASTI for fit-check and testing purpose before the first assembly at LHO & LLO. During balancing, the total added mass on top of stage 2 to simulate the payload was far from nominal. Investigations on the blades stiffness showed an extra softness of the blade of both stages. But the mass deduction to compensate this extra softness didn't explain the difference with the nominal payload. In order to be closer to the nominal payload, the angles of the blade spacers were corrected (correction equivalent to +253lb on stage 0-1 blade and +507lb on stage 1-2 blade). These discrepancies between the initial design and assembly can be explained by:

- Inaccuracy in Solidworks estimation. It might underestimate masses of actual components (metal parts, hardware, instruments...)
- Measurement errors of the blade stiffness
- Machining errors (launch angles, assembly stack up...)
- Extra compliance due to the stages deformation

On this first Unit built at LLO, after noticing a small gap between the Blade and its Spacer all the Blades have been untorqued, put in the same position (using oversized .5015" dowel pins, with the Blade brought as far back as possible) and retorqued to a higher value (150 ft. lbs instead of the initial 110) without using methanol. After that, the gap was barely noticeable.

Facts:

- Nominal load on Stage 0-1 blades is 8240 lb (per initial design estimation)
- -1.45% of 8240 lb is -120 lbs.
- +253 lb are compensated per ST1 - launch angle correction (E1100284, line 9)
- So we should be at +253-120= 133 lb above nominal (60kg).

Test result:**Passed:** X **Failed:** ___ **Waived :** ___

▪ **Step 10 - Static Testing (Tests in the local basis)**

The table below shows the main and the cross-coupling when the actuators are driven in the local basis:

The static tests results are reported in the SVN at :

/seismic/BSC-ISI/X2/BSC2/Data/Static_Tests/

- LLO_ISI_BSC2_Offset_Local_Drive_20120327.mat

		Sensors					
		ST1 - H1	ST1 - H2	ST1 - H3	ST1 - V1	ST1 - V2	ST1 - V3
Actuators	ST1 - H1	4451.5	1778.6	1782.8	11.7	-23.2	19.8
	ST1 - H2	1770.8	4388.5	1765.5	8.5	-22.5	-2.8
	ST1 - H3	1747.8	1755.1	4363.1	-17.8	3.8	8.8
	ST1 - V1	33.3	-161.6	80.8	3514.2	-664.6	-602.3
	ST1 - V2	103.4	39.5	-167.8	-614.8	3514.8	-648.1
	ST1 - V3	-153.7	95.5	56.0	-637.5	-623.4	3539.6

Table 14 - Static test - Local to local - Stage 1

		Sensors					
		ST2 - H1	ST2 - H2	ST2 - H3	ST2 - V1	ST2 - V2	ST2 - V3
Actuators	ST2 - H1	2401.0	383.5	348.7	13.5	-77.9	-10.4
	ST2 - H2	351.7	2395.5	336.3	-65.8	-85.9	-4.8
	ST2 - H3	363.5	341.5	2379.2	-77.1	-79.7	-134.8
	ST2 - V1	70.9	126.9	-203.1	2773.0	213.4	-62.2
	ST2 - V2	-233.3	68.7	98.4	-161.4	2891.9	242.7
	ST2 - V3	78.5	-152.6	68.0	266.3	-140.0	2830.1

Table 15 - Static test - Local to local - Stage 2

Acceptance criteria:

- Main couplings readout must be positive
- Comparison with the reference tables:
 - o Main coupling differences mustn't exceed 200 counts
 - o Cross coupling differences mustn't exceed 50 counts

Reference tables for acceptance criteria:

		Sensors					
		ST1 - H1	ST1 - H2	ST1 - H3	ST1 - V1	ST1 - V2	ST1 - V3
Actuators	ST1 - H1	4380	1750	1750	0	0	0
	ST1 - H2	1750	4380	1750	0	0	0
	ST1 - H3	1750	1750	4380	0	0	0
	ST1 - V1	50	-170	90	3500	-650	-650
	ST1 - V2	90	50	-170	-650	3500	-650
	ST1 - V3	-170	90	50	-650	-601	3500

Table - Main couplings – Static – Stage 1

		Sensors					
		ST2 - H1	ST2 - H2	ST2 - H3	ST2 - V1	ST2 - V2	ST2 - V3
Actuators	ST2 - H1	2401	360	360	0	0	0
	ST2 - H2	360	2401	360	0	0	0
	ST2 - H3	360	360	2377	0	0	0
	ST2 - V1	80	130	-200	3050	330	0
	ST2 - V2	-200	800	130	0	2950	330
	ST2 - V3	130	-200	80	330	0	2950

Table - Main couplings – Static – Stage 2

Test result:

Passed: X

Failed:

Waived :

- **Step 11- Static Testing - In the general coordinate basis (Static test - CPS)**
 - **Step 11.1 – Change of basis matrices from Cartesian to Local**

The table below shows the main and the cross-coupling when the actuators are driven in the Cartesian basis:

The static tests results are reported in the SVN at :

/seismic/BSC-ISI/X2/BSC2/Data/Static_Tests/

- LLO_ISI_BSC2_Offset_Cartesian_Drive_20120409.mat

		Sensors					
		ST1 - H1	ST1 - H2	ST1 - H3	ST1 - V1	ST1 - V2	ST1 - V3
Actuators	ST1 - X	1778.2	-848.2	-846.7	15.7	0.4	-26.1
	ST1 - Y	2.4	1517.1	-1505.1	14.3	-11.4	-18.1
	ST1 - Z	-3.0	0.6	-27.5	744.6	758.3	725.8
	ST1 - RX	6.2	152.1	-150.8	-2918.3	2459.1	413.8
	ST1 - RY	-196.5	102.2	64.2	-1178.1	-1955.6	3089.3
	ST1 - RZ	3209.3	3211.9	3213.3	-20.5	-32.9	-27.0

		Sensors					
		ST2 - H1	ST2 - H2	ST2 - H3	ST2 - V1	ST2 - V2	ST2 - V3
Actuators	ST2 - X	676.5	-1346.8	664.4	-34.4	-25.3	-72.9
	ST2 - Y	1157.8	1.2	-1193.9	-29.4	-50.6	-38.2
	ST2 - Z	1.0	-15.5	-3.8	1017.9	1031.5	982.4
	ST2 - RX	-309.8	20.3	250.1	-2469.1	2555.5	-153.7
	ST2 - RY	116.6	-311.0	158.8	-1499.7	-1123.3	2849.0
	ST2 - RZ	1774.4	1776.0	1754.1	-81.3	-53.8	-55.4

Table 16 - Static test cartesian drive – Cartesian to local

Reference table static test Cartesian to local:

		Sensors					
		ST1 - H1	ST1 - H2	ST1 - H3	ST1 - V1	ST1 - V2	ST1 - V3
Actuators	ST1 - X	1800	-820	-820	0	0	0
	ST1 - Y	0	1500	-1500	0	0	0
	ST1 - Z	0	0	0	772	750	700
	ST1 - RX	0	160	-160	-2950	2450	450
	ST1 - RY	-200	110	70	-1150	-2000	3050
	ST1 - RZ	3200	3200	3200	0	0	0

Table 17 - Reference table - Cartesian to Local - Stage 1

		Sensors					
		ST2 - H1	ST2 - H2	ST2 - H3	ST2 - V1	ST2 - V2	ST2 - V3
Actuators	ST2 - X	700	-1350	650	0	0	0
	ST2 - Y	1200	0	-1150	0	0	0
	ST2 - Z	0	0	0	1100	1100	1100
	ST2 - RX	-300	0	300	-2500	2500	-50
	ST2 - RY	200	-300	200	-1500	-1400	3000
	ST2 - RZ	1800	1800	1800	40	40	40

Table 18 - Reference table - Cartesian to Local - Stage 2

Acceptance criteria:

- Comparison with the reference tables:
 - o Differences mustn't exceed 100 counts

Test result: Passed: X Failed: Waived :

o *Step 11.2 – Base change matrices from Cartesian to Cartesian*

The static tests results are reported in the SVN at :

/seismic/BSC-ISI/X1/Data/BSC8/Static_Tests/

- LLO_ISI_BSC2_Offset_Cartesian_Drive_20120327.mat

		Sensors					
		ST1 - X	ST1 - Y	ST1 - Z	ST1 - RY	ST1 - RY	ST1 - RZ
Actuators	ST1 - X	1772.1	-12.4	4.1	0.9	-20.6	32.8
	ST1 - Y	8.7	1734.4	-0.4	-8.5	-4.4	5.7
	ST1 - Z	10.2	-8.7	741.1	6.2	3.9	-14.9
	ST1 - RX	40.8	351.9	-5.2	3032.1	-9.5	10.3
	ST1 - RY	-370.4	13.0	-19.7	11.4	3033.3	-5.1
	ST1 - RZ	12.4	2.6	-1.7	7.3	0.2	3346.1

		Sensors					
		ST2 - X	ST2 - Y	ST2 - Z	ST2 - RY	ST2 - RY	ST2 - RZ
Actuators	ST2 - X	1350.7	-16.2	-42.5	-6.5	-18.6	-10.1
	ST2 - Y	10.1	1349.2	-53.2	2.7	-35.1	-25.1
	ST2 - Z	24.9	-17.2	1059.3	6.5	-15.1	-18.0
	ST2 - RX	-9.0	-31.1	-79.9	4325.8	-105.3	-18.0
	ST2 - RY	19.7	-17.8	56.9	241.5	4055.2	-32.7
	ST2 - RZ	10.0	-7.2	-67.0	11.3	5.3	2551.5

Table 19 - Static Test - Cartesian to Cartesian

▪ **Step 12 - Linearity test**

The linearity test figure are reported in the SVN at :

/seismic/BSC-ISI/X2/BSC2/Data/Figures/Linearity_Test/

- LLO_ISI_BSC2_Linearity_test_20120321.fig
- LLO_ISI_BSC2_Linearity_test_20120321.pdf




Figure 7 - Linearity Test

Slope – Offset:

		Slope	Offset	Average slope	Variation from average (%)
Stage 1	ST1 - H1	0.633	349	0.6265	1.10
	ST1 - H2	0.626	-273		-0.01
	ST1 - H3	0.620	-43		-1.08
	ST1 - V1	0.499	231	0.5021	-0.56
	ST1 - V2	0.503	391		0.09
	ST1 - V3	0.504	-725		0.47
Stage 2	ST2 - H1	0.343	2706	0.3403	0.66
	ST2 - H2	0.338	2289		-0.78
	ST2 - H3	0.341	2998		0.12
	ST2 - V1	0.413	1809	0.4179	-1.10
	ST2 - V2	0.422	2015		1.07
	ST2 - V3	0.418	1524		0.03

Table - Slopes and offset of the triplet Actuators - BSC-ISI - Sensors

Acceptance criteria:

- Horizontal and vertical slopes of the triplet actuators x BSC-ISI x sensors: Average slope +/- 3%

Test result: Passed: X Failed: ___ Waived : ___

▪ **Step 13 – Transfer functions – Local to Local**

Data files measurement of local to local transfer functions in SVN at:

/svncommon/SeiSVN/seismic/BSC-ISI/X2/BSC2/Data/Transfer_Functions/Measurements/Undamped

- LLO_ISI_BSC2_Data_L2L_10mHz_100mHz_ST1_ST2_20120327-041856.mat
- LLO_ISI_BSC2_Data_L2L_100mHz_700mHz_ST1_ST2_20120326-225602.mat
- LLO_ISI_BSC2_Data_L2L_700mHz_10Hz_ST1_ST2_20120327-062157.mat
- LLO_ISI_BSC2_Data_L2L_10Hz_100Hz_ST1_ST2_20120326-192909.mat
- LLO_ISI_BSC2_Data_L2L_100Hz_500Hz_ST1_ST2_20120326-174416.mat
- LLO_ISI_BSC2_Data_L2L_500Hz_1000Hz_ST1_ST2_20120326-161949.mat

Script file for processing and plotting local to local transfer functions in SVN at:

/seisvn/seismic/BSC-ISI/X2/Scripts/Control_Scripts

- Step_1_TF_L2L_10mHz_1000Hz_LLO_ISI_BSC2.m

Figures of local to local transfer functions (Main couplings) in SVN at:

/seisvn/seismic/BSC-ISI/X2/BSC2/Data/Figures/Transfer_Functions/Measurements/Undamped

- LLO_ISI_BSC2_TF_L2L_Raw_from_ST1_ACT_to_ST1_CPS_2012_03_27.fig
- LLO_ISI_BSC2_TF_L2L_Raw_from_ST1_ACT_to_ST1_CPS_2012_03_27.fig
- LLO_ISI_BSC2_TF_L2L_Raw_from_ST2_ACT_to_ST2_CPS_2012_03_27.fig
- LLO_ISI_BSC2_TF_L2L_Raw_from_ST2_ACT_to_ST2_GS13_2012_03_27.fig

Measured of local to local transfer functions in the SVN at:

/svncommon/seisvn/seismic/BSC-ISI/X2/BSC2/Data/Transfer_Functions/Simulations/Undamped

- LLO_ISI_BSC2_TF_L2L_Raw_10mHz_1000Hz_2012_03_27.mat

Note 1: The transfer functions are measured from the Output filter bank (excitation variable) to the input (IN1) of the input filter bank. The transfer functions presented below are raw transfer functions without any electronic compensation of the sensor electronic. The actuator and the coil driver electronic compensation are introduced in these transfer functions.

Note 2: The L4Cs are out of phase (should be -90 before 1Hz). A minus sign is added in the calibration filters that convert count to nm/s.

Note 3: The resonance observed at 33Hz on Stage 1 CPS is the resonance of the test stand. When the transfer functions will be measured in the LVEA, this resonance should be observed at lower frequency (19Hz). The High Bay test stand has short feet in comparison with the LVEA test stand (some comparison plots will be presented the testing report – phase II).

Note 4: The first high frequency resonance observed on stage 1 by the L4C is at 216Hz. The next resonance is observed at 244Hz. The first mode of the blade has been measured at ~250Hz at LASTI.

Note 5: There is a poor coherence on the GS13 transfer functions. It can be explained by the weak drive of the fine actuators. Moreover, the stage 2 of the ISI is strongly excited by the fans of the clean rooms. These two factors strongly affect the quality of the measurements. Also, we might have an issue with the GS-13 gain because they were saturating a lot, which can also explain the poor quality of the signal.

Note 6: On the ST2-ACT to ST2-GS13 transfer functions, the first high frequency resonances are observed at 120Hz and 162Hz.




Figure 8 - TF L2L Raw - ST1 Act to ST1 CPS





Figure 9 - TF L2L Raw - ST1 Act to ST1 L4C



BSC-ISI - LLO - BSC2 - March 26/27th, 2012 - Test Stand HighBay - Undamped




Figure 10 - TF L2L Raw - ST2 Act to ST2 CPS

BSC-ISI - LLO - BSC2 - March 26/27th, 2012 - Test Stand HighBay - Undamped





Figure 11 - TF L2L Raw - ST2 Act to ST2 GS13



Test result:

Passed: X

Failed:

Waived :

Due to schedule pressure, it was decided it was reasonable to postpone the following tests. They will be performed during Phase II.

- ***Step 14 - Symmetrization – Calibration***

Not performed

- ***Step 15 – Change of base – Cartesian to Local - Simulations***

Not performed

- ***Step 16- Transfer functions - Cartesian to Cartesian - Measurements***

Not performed

- ***Step 17 - Lower Zero Moment Plan***

- ***Step 17.1 - Stage 1 - LZMP***

Not performed

- ***Step 17.2 - Stage 2 - LZMP***

Not performed

- ***Step 18- Damping Loops – Transfer function – Simulations***

- ***Step 18.1 - Damping Loops – Stage 2***

Not performed

- ***Step 18.2 - Damping Loops – Stage 1***

Not performed

- ***Step 19- Damping Loops – Powerspectra***

Data files measurement of damping Power Spectra in SVN at:

/svncommon/SeiSVN/seismic/BSC-ISI/X2/BSC2/Data/Spectra/Damping

- LLO_ISI_BSC2_ASD_m_L4C_GS13_Undamped_vs_Damping_2012_04_06_211305.mat

Figures of local to local transfer functions (Main couplings) in SVN at:

/seisvn/seismic/BSC-ISI/X2/BSC2/Data/Figures/Spectra/Damping

- LLO_ISI_BSC2_ASD_CT_CART_ST1_L4C_Undamped_vs_Damping_2012_04_06_211305.fig
- LLO_ISI_BSC2_ASD_m_CART_ST1_L4C_Undamped_vs_Damping_2012_04_06_211305.fig
- LLO_ISI_BSC2_ASD_CT_CART_ST2_GS13_Undamped_vs_Damping_2012_04_06_211305.fig
- LLO_ISI_BSC2_ASD_m_CART_ST2_GS13_Undamped_vs_Damping_2012_04_06_211305.fig




Figure 12: LLO_ISI_BSC2_ASD_CT_CART_ST1_L4C_Undamped_vs_Damping_2012_04_06_211305.fig




Figure 13: LLO_ISI_BSC2_ASD_m_CART_ST1_L4C_Undamped_vs_Damping_2012_04_06_211305.fig




Figure 14: LLO_ISI_BSC2_ASD_CT_CART_ST2_GS13_Undamped_vs_Damping_2012_04_06_211305.fig




Figure 15: LLO_ISI_BSC2_ASD_m_CART_ST2_GS13_Undamped_vs_Damping_2012_04_06_211305.fig

Test result:

Passed: X

Failed:

Waived :

- *Step 20- Isolation Loops – for one unit per site*

Not performed

IV. BSC-ISI testing Summary

This is the first “aLigo BSC-ISI” tested at LLO. The testing procedure document E1000483-v3 was used. Tests were done during March 2012.

Moreover due to few sensors issues, mainly on T240’s pressure sensors some results are incomplete but sufficient to consider the ISI properly assembled. Tests will be redone during testing phase II.

The ISI-BSC2 is officially validated per the tests presented in this report. All results are posted on the SVN at:

<https://svn.ligo.caltech.edu/svn/seismic/BSC-ISI/X2/BSC2/Data>

FAILED AND WAIVED TESTS

1- List of tests that failed/waived and won’t be redone

- **Step II.11 – Lockers adjustment** – No value has been recorded during the locker adjustments. Measurements using the CPS sensors when the stages are locked and unlocked have been done Step III.2.

2- List of tests that failed/waived, that need to be re-done during phase 2

- **Step I.4 – T240 – Inspection/Assembly** – Several issues with the pressure sensors on T240 causing several swaps of instrument. The T240 in Corner 2 has still a bad pressure sensor but it will be change in the LVEA.
- **Step III.1 – Geophones pressure readout** - Pressure sensors of 1 T240 is not working. Plus, we want to check that the GS-13 Interface is working correctly and gives the correct pressure read outs.
- **Step III.7 – Range of motion – Local drive** – The readouts on Stage 1 Vertical CPS are between 30000 & 32000 counts and not above 32000 counts like it is required. This is not a major issue but the test will be redone.

3- List of tests skipped that won't be performed because not feasible during phase II (i.e. stage 0 leveling)

- **Step II.5** – Check level of Stage 0 after top-bottom plate assembly
- **Step II.8** – Blade 0-1 Post Launch Angle – No need for this test, the budget mass looks good and we already reposition the Blades after noticing a gap between the Blade and its Spacer on Stage 0-1 (see comment on Step 9 – Vertical Spring Constant).
- **Step II.11** – Lockers Adjustment – The Lockers have already been adjusted with the dial indicators, we just didn’t record the value, but they are well adjusted (see all passed tests).

4- List of tests skipped that we won't do because they are not essential (i.e. redundant with another test)

- **Step III.3 – Measure the Sensor gap** - This test was not performed. The sensor gaps have not been measured. These sensors have already been checked at LASTI. Moreover, risks of scratching the target are so high that we preferred not performing this test. In the future, this test will be removed from the testing procedure.

- **Step III.8 – Vertical sensor calibration** - The test is not realized in a proper way to evaluate accurately the calibration of the vertical CPS.

5- Lists of tests skipped that needs to be done during phase II.

- **Step III.14 – Symmetrization – Calibration**
- **Step III.15 – Change of bases – Cartesian to local - Simulations**
- **Step III.16 – Transfer functions – Cartesian to Cartesian - Simulations**
- **Step III.17 – Lower Zero Moment Plan**
- **Step III.18.1 – Damping Loops – Stage 2**
- **Step III.18.2 – Damping Loops – Stage 1**
- **Step III.20 – Isolation loops**

The ISI-BSC will be moved from the HighBay to the LVEA test stand as soon as it has been approved.