



Version with comments

LIGO Laboratory / LIGO Scientific Collaboration

LIGO- E1100304

LIGO

March 30th, 2012

**aLIGO BSC-ISI, Pre-integration Testing report,
Phase I (post-assembly)**

E1100294 ~~V2~~

Adrien Le Roux, Celine Ramet

Distribution of this document:
Advanced LIGO Project

This is an internal working note
of the LIGO Laboratory

California Institute of Technology
LIGO Project – MS 18-34
1200 E. California Blvd.
Pasadena, CA 91125
Phone (626) 395-2129
Fax (626) 304-9834
E-mail: info@ligo.caltech.edu

Massachusetts Institute of Technology
LIGO Project – NW22-295
185 Albany St
Cambridge, MA 02139
Phone (617) 253-4824
Fax (617) 253-7014
E-mail: info@ligo.mit.edu

LIGO Hanford Observatory
P.O. Box 1970
Mail Stop S9-02
Richland WA 99352
Phone 509-372-8106
Fax 509-372-8137

LIGO Livingston Observatory
P.O. Box 940
Livingston, LA 70754
Phone 225-686-3100
Fax 225-686-7189

Table of contents:

- Introduction..... 4
- I. Pre-Assembly Testing..... 5
 - Step 1 - CPS Test and calibration – E1100369..... 5
 - Step 2 - GS13 – Inspection/Assembly – E1000058 – E1100740 5
 - Step 3 - L4C – Inspection/Assembly – E1000136 – E1100740 5
 - Step 4 - T240 – Inspection/Assembly - E1100326 – E1100740..... 6
 - Step 5 - Actuators - T0900564 - T1100234 – E1100741..... 6
- II. Tests to be performed during assembly 7
 - Step 1 - Test stand level 7
 - Step 2 - Actuators Inventory 7
 - Step 3 - Sensors Inventory 7
 - Step 4 - Electronics Inventory..... 9
 - Step 5 - Check level of Stage 0 after top-bottom plate assembly 10
 - Step 6 - Check gaps under the blade posts..... 10
 - Step 7 - Blade post shim thickness 10
 - Step 8 - Blade 0-1 post launch angle 11
 - Step 9 - Gap checks on actuators 11
 - Step 10 - Mass budget..... 12
 - Step 11 - Lockers adjustment..... 14
 - Step 12 – Cables inventory – E1100822..... 14
 - Step 13 - Cable routing 15
- III. Tests to perform after assembly..... 16
 - Step 1- Geophones pressure readout..... 16
 - Step 2- Set up sensors gap – Locked vs unlocked position 17
 - Step 3 - Measure the Sensor gap..... 18
 - Step 4- Performance of the limiters 18
 - Step 4.1 - Test N°1 - Push “in the general coordinates Z/RZ” 18
 - Step 4.2 - Test N°2 – Push “locally” 19
 - Step 5 - Sensors Powespectra 19
 - Step 6 - Coil Driver, cabling and resistance check 24
 - Step 7- Actuators Sign and range of motion (Local drive)..... 25
 - Step 7.1 - Actuators sign..... 25
 - Step 7.2 - Range of motion - Local drive..... 25
 - Step 8 - Vertical Sensor Calibration 26
 - Step 9 - Vertical Spring Constant 26
 - Step 10 - Static Testing (Tests in the local basis) 29
 - Step 11- Static Testing - In the general coordinate basis (Static test - CPS)..... 31
 - Step 11.1 – Change of basis matrices from Cartesian to Local 31
 - Step 11.2 – Base change matrices from Cartesian to Cartesian..... 32
 - Step 12 - Linearity test..... 34
 - Step 13 – Transfer functions – Local to Local..... 36
 - Step 14 - Symmetrization – Calibration..... 41
 - Step 15 – Change of base – Cartesian to Local - Simulations..... 41
 - Step 16- Transfer functions - Cartesian to Cartesian - Measurements 41
 - Step 17 - Lower Zero Moment Plan 41



- Step 17.1 - Stage 1 - LZMP 41
- Step 17.2 - Stage 2 - LZMP 41
- Step 18- Damping Loops – Transfer function – Simulations 41
- Step 18.1 - Damping Loops – Stage 2 41
- Step 18.2 - Damping Loops – Stage 1 41
- Step 19- Damping Loops – Powerspectra..... 41
- Step 20- Isolation Loops – for one unit per site..... 44
- IV. BSC-ISI testing Summary..... 45

Introduction

The BSC-ISI testing is performed in three phases:

- 1) BSC-ISI, Pre-integration Testing, Phase I (post-assembly)
- 2) BSC-ISI, Pre-integration Testing, Phase II: Tests done after Transport (and possible storage), during mating phase with Suspensions, before insertion.
- 3) BSC-ISI, Integration Phase Testing: Procedure and results related to the commissioning in the chamber.

This document presents the series of tests (Phase I) performed on the ISI-BSC2 (BS) in the High Bay before its move to the LVEA (Teststand). Tests were done during March 2012.

This is the first “aLigo BSC-ISI” built and tested with the “aLigo electronic” at the LLO site. The testing procedure document E1000486-v3 was used.

All results are posted on the SVN at:

<https://svn.ligo.caltech.edu/svn/seismic/BSC-ISI/X2/Data/BSC2/>

The following type of document can be found in the SVN:

- Excel spreadsheet (.xls)
- Data ~~location~~
- Figures ~~location~~
- Masses distribution scheme (ppt)

II. Tests to be performed during assembly

- *Step 1 - Test stand level*

The HAM-ISI Test stand was transformed and re-leveled to dock a BSC-ISI.

Test result: Passed: X Failed: ___ Waived : ___

- *Step 2 - Actuators Inventory*

The actuators S/N are reported in the table below. Further information can be found in T0900564 and T1100234.

Stage 1		Stage 2	
Actuator	Actuator S/N	Actuator	Actuator S/N
H1	L078	H1	S036
H2	L073	H2	S094
H3	L080	H3	S033
V1	L138	V1	S101
V2	L024	V2	S087
V3	L082	V3	S082

Table 1 - Actuators' inventory

Test result: Passed: X Failed: ___ Waived : ___

- *Step 3 - Sensors Inventory*

The sensors S/N are reported in the table below.

CPS Stage 1	CPS S/N	ADE board serial #
H1	13633	15899
H2	13586	12824
H3	13680	16053
V1	13678	15904
V2	13638	15905
V3	13579	16048

Table 2 - Capacitive position sensors' inventory – Stage 1

CPS Stage 2	CPS S/N	ADE board serial #
H1	13623	15873
H2	13627	15888
H3	13579	16048
V1	13628	15893
V2	13580	15869
V3	13682	15846

Geophones GS13	Serial Number	POD
H1	842	71
H2	841	47
H3	822	65
V1	740	77
V2	728	57
V3	703	62

Table 3 - GS13 inventory

Geophones L4C	Serial Number	POD
H1	824	5
H2	1106	51
H3	1099	98
V1	941	13
V2	17	103
V3	922	49

Table 4 - L4C inventory

Geophones T240	Serial Number	POD
1	117	15
2	148	17
3	114	12

Note:

The trilliums in Corner 2 & 3 have been removed because of the non-working pressure sensors. The trillium from Corner 1 has been replaced too because we couldn't zero its Z axis. The inventory of the T240 used for the testing is the following:

Geophones T240	Serial Number	POD
1	103	4
2	102	30
3	123	3

Table 5 - T240 inventory

Test result: Passed: X Failed: Waived :

▪ **Step 4 - Electronics Inventory**

Write down in the table below all serial numbers all the electronic equipment:

Hardware	LIGO reference	S/N
Interface Chassis - Corner 1	D1002432	S1102219
Interface Chassis - Corner 2		S1106356
Interface Chassis - Corner 3		S1106358
Anti-Alliasing Chassis - Corner 1	D1002693	S1106137
Anti-Alliasing Chassis - Corner 2		S1106138
Anti-Alliasing Chassis - Corner 3		S1106136
Anti-image Chassis	D070081	S1000251
Binary Input Chassis	D1001726	S1101287
Binary Input Chassis		S1101285
Binary Output Chassis	D1001728	S1101322
T240 Interface - Corner 1	D1002694	S1104420
T240 Interface - Corner 2		S1104425
T240 Interface - Corner 3		S1104426
I/O Chassis	n/a	Xp005
Coil driver Pod 1	D0902744	S1000317
Coil driver Pod 2		S1000316
Coil driver Pod 3		S1103313

Table 6 - Electronic equipment



Note: We had to change the Corner 1 Interface Chassis SN S1106357 with S1102219 (the pressure readout was wrong on the L4C, pressure higher than the atmospheric pressure). We also had to change the T240 Interface for Corner 1 SN S1104427 with S1104420 because on the Z axis the Trillium was saturating. These changes fixed our issues!

Test result: Passed: X Failed: ___ Waived : ___

- Step 5 - Check level of Stage 0 after top-bottom plate assembly

Note : This test has not been performed

Test result: Passed: ___ Failed: ___ Waived : X

- Step 6 - Check gaps under the blade posts

Test result: Passed: X Failed: ___ Waived : ___

- Step 7 - Blade post shim thickness

This table shows the shims thickness installed under the lockers.

Stage 1		Stage 2	
Lockers	Shim thickness (mil)	Lockers	Shim thickness (mil)
A	.128"	A	.114"
B	.126"	B	.116"/.115"
C	.120"	C	.125"

Table 7 - Shims thickness



Test result: Passed: X Failed: ___ Waived : ___



▪ *Step 8 - Blade 0-1 post launch angle*

This test has not been performed on LLO Unit 1.



Test result: **Passed:** **Failed:** **Waived :** **X**

▪ *Step 9 - Gap checks on actuators*

Test result: **Passed:** **X** **Failed:** **Waived :**

▪ *Step 10 - Mass budget*



The figure below presents the location of the masses on both stages.




Figure - Masses distribution

Stage 1:

Stage 1		
Location	Weight (lb)	Weight (Kg)
C1-1	12	5.44
C1-2	15	6.80
C1-3	3.5	1.59
C2-1	12	5.44
C2-2	0	0
C2-3	6.5	2.95
C3-1	12	5.44
C3-2	15	6.8
C3-3	4	1.81
Total	80	36.29

Table 8 - Payload Stage 1

Nominal payload: 108.9Kg – 240lb



~~Added masses are~~ 73Kg – 160lb lighter than expected.

Total mass of stage 1=912Kg - 2010lb

Error on the nominal overall mass of stage 1 $73/912=8\%$





Stage 2:

3/9/2012	D972213	D972215	D0901075		D071200						lbs	kgs
			5 kg	10 kg	01	02	03	04	05	06		
	610	230	11	22	1.1	2.2	4.5	7.9	15.6	27.2		
A	1										610	276.69
B	1										610	276.69
C	1										610	276.69
D		2									460	208.65
E-1			1	2							55	24.95
E-2			1	1							33	14.97
E-3			0	0							0	0.00
F1					1	3					7.7	3.49
F2					3	1					5.5	2.49
F3					6		1	2			26.9	12.20
Stage 2	3	2	2	3	0	0	0	0	0	0	2378	1078.64

Table 9 - Payload Stage 2

Nominal payload: 1185Kg – 2612lb

The added masses is 106Kg lighter than expected.

Total nominal mass of Stage 2: 2830Kg – 6239lb

Error on the nominal overall mass of stage 2: 106/2830=3.7%

Test result:

Passed: X

Failed:

Waived :



▪ **Step 11 - Lockers adjustment**

No value has been recorded during the locker adjustments. Measurements using the CPS sensors when the stages are locked and unlocked have been done Step III.2.

D.I at Lockers	Stage 1		Stage 2	
	Dial indicators V	Dial indicators H	Dial indicators V	Dial indicators H
A				
B				
C				

Table 10 - Dial indicators read-out (stage locked-unlocked independently)

Test failure mitigation:

Step III.2 passed. Consequently, this test can be waived.

Test result: Passed: Failed: Waived : X

▪ **Step 12 – Cables inventory – E1100822**

The final Class A cables have been used for the testing of this Unit.

	Type of Cable	Corner 1	Corner 2	Corner 3
St1 V Actuators	Pigtail	D1100150 – S1107075	D1100150 – S1107076	D1100151 – S1107154
	Extension	D1100148 – S1106901	D1100148 – S1106915	D1100148 – S1106906
St1 H Actuators	Pigtail	D1100150 – S1107077	D1100150 – S1107074	D1100151 – S1107153
	Extension	D1100148 – S1106911	D1100148 – S1106905	D1100148 – S1106913
St2 V Actuators	Pigtail	D1100150 – S1107066	D1100150 – S1107061	D1100151 – S1107152
	Extension	D1100148 – S1106929	D1100148 – S1106927	D1100148 – S1106909
St2 H Actuators	Pigtail	D1100150 – S1107067	D1100150 – S1107062	D1100151 – S1107142
	Extension	D1100148 – S1106903	D1100148 – S1106925	D1100148 – S1106910
L4C	Pigtail	D1100154 – S1107344	D1100154 – S1107335	D1100155 – S1107381
	Extension	D1100152 – S1107224	D1100153 – S1107265	D1100152 – S1107221
GS-13	Pigtail	D1100154 – S1104260	D1100154 – S1104262	D1100155 – S1107393
	Extension	D1100153 – S1107267	D1100153 – S1107268	D1100153 – S11072641
T240		D1100152 – S1107223	D1100153 – S1107263	D1100152 – S1107222



Test result: Passed: X Failed: Waived :

▪ *Step 13 - Cable routing*

The final Class A cables have been used for the testing of this Unit.



Test result: Passed: X Failed: Waived :

III. Tests to perform after assembly

- *Step 1- Geophones pressure readout*

Sensors	Pressure (counts)		
	Corner 1	Corner 2	Corner 3
ST1-L4C-P	99.246	99.431	99.364
ST1-L4C-D	1.3005	1.5408	1.409
ST1-GS13-P	99.945	77.236	77.093
ST1-GS13-D	-1.0452	-0.79306	-0.65837
ST1-T240-P	155.04	30.717	153.29

Test Failure mitigation:

L4C-P in Corner 1 was giving strange signal, but it didn't come from the pressure sensor, it was coming from the interface SN S1106357. This interface was replaced with S1102219.

Replacing the Interface Chassis of Corner 1 fixed the issue we had about the pressure sensor Readout on the GS-13. This issue is still here on Corner 2 & 3, but we know the problem comes from the interfaces used for Corner 2 & 3.

Pressure sensors of 2 T240 (corner 2 and 3 – S/N will be noted when the geophones will be removed from the ISI before the cartridge install) are not working. These 2 T240 have been replaced by 2 new ones. Even after that, we still have an issue with the pressure sensor on the T240 in Corner 2. In the meantime, the issue has been identified and the sensor will be replaced while we'll test this Unit in the LVEA.



Test result:

Passed:

Failed: X

Waived :

▪ **Step 2- Set up sensors gap – Locked vs unlocked position**

During this step, sensors gap are adjusted. This step considers that the lockers have been finely setup during assembly.

09-Mar-12

Sensors	Table locked		Table unlocked		Difference locked - unlocked	
	Offset (Mean)	Std deviation	Offset (Mean)	Std deviation	Offset (Mean)	mil
ST1 - H1	72.8	153.6	704.8	69.7	-632.01	-0.75
ST1 - H2	5.9	64.6	176.4	57.4	-170.52	-0.20
ST1 - H3	91.5	50.7	495.4	59.6	-403.88	-0.48
ST1 - V1	-95.7	30.9	19.9	44.5	-115.56	-0.14
ST1 - V2	172.7	173.3	542.0	60.3	-369.30	-0.44
ST1 - V3	20.7	37.5	-515.4	75.9	536.12	0.64
ST2 - H1	254.0	44.9	1404.2	83.6	-1150.17	-0.34
ST2 - H2	-205.9	44.5	1192.5	73.1	-1398.35	-0.42
ST2 - H3	147.0	43.3	1873.1	61.5	-1726.07	-0.51
ST2 - V1	237.0	33.3	1176.3	112.7	-939.28	-0.28
ST2 - V2	117.5	42.0	-378.5	167.1	495.99	0.15
ST2 - V3	377.7	46.1	1842.2	179.4	-1464.55	-0.44

Table 11 - Capacitive position sensors readout after gap set-up

Acceptance criteria:

- In the locked position, all mean values must be lower than 400 counts for stage 1 CPS and 1600 counts for stage 2 CPS (a bit less than .0005”).
- In the locked position, all standard deviations below 5 counts for stage 1, 20 counts for stage 2
- Absolute values of the difference between the unlocked and the locked table must be below:

Stage 1

- o 1600 cts for horizontal sensors (~0.002”)
- o 1600 cts for vertical sensors (~0.002”)

Stage 2

- o 6500 cts for horizontal sensors (~0.002”)
- o 6500 cts for vertical sensors (~0.002”)

- Considering the acceptance criteria of step 2, all mean values must be lower than

Stage 1

- o 2000 cts for horizontal sensors (~0.0025”)
- o 2000 cts for vertical sensors (~0.0025”)

Stage 2

- o 8000 cts for horizontal sensors (~0.0025”)
- o 8000 cts for vertical sensors (~0.0025”)

Test result:

Passed: X

Failed:

Waived :

- LLO_ISI_BSC2_ASD_m_LOC_CPS_T240_L4C_GS13_2012_03_21_214851.mat
- LLO_ISI_BSC2_ASD_m_L4C_GS13_Stage_Tilted_2012_03_28.mat

Stage locked – unlocked

The powerspectra are measured in four different configurations:

- Stage 1 locked – Stage 2 locked
- Stage 1 unlocked – Stage 2 locked
- Stage 1 locked – Stage 2 unlocked
- Stage 1 unlocked – Stage 2 unlocked

The series of plots below present calibrated powerspectra:

- The de-whitening filters are suppressed




Figure 1: Spectra Stage 1 Locked Stage 2 Locked




Figure 2: Spectra Stage 1 Unlocked Stage 2 Locked




Figure 3: Spectra Stage 1 Locked Stage 2 Unlocked




Figure 4: Spectra Stage 1 Unlocked Stage 2 Unlocked

Stage Tilted

The powerspectra are measured when the ISI is unlocked a mass is placed on stage 2 to tilt stage 1 and stage 2.

The six configurations are the following in six different configurations:

- Mass placed in the actuator pocket at corner 1
- Mass placed in the pocket under the blade 0-1 at corner 1
- Mass placed in the actuator pocket at corner 2
- Mass placed in the pocket under the blade 0-1 at corner 2
- Mass placed in the actuator pocket at corner 3
- Mass placed in the pocket under the blade 0-1 at corner 3




Figure 5 - ST1 L4C – Tilted




Figure 6 - ST2 GS13 – Tilted

- *Step 7- Actuators Sign and range of motion (Local drive)*
 - *Step 7.1 - Actuators sign*

Test result: Passed: X Failed: Waived :

- *Step 7.2 - Range of motion - Local drive*

In this step, range of motion of the two stages is checked when applying a local drive (30000 counts) on actuators.

Sensor readout (counts)	Negative drive	no drive	Positive drive	Amplitude count	mil
ST1 - H1	-16971	219	16191	33162	39
ST1 - H2	-16834	-412	15765	32599	39
ST1 - H3	-15955	-137	16479	32434	39
ST1 - V1	-14910	74	15112	30022	36
ST1 - V2	-14689	379	15530	30219	36
ST1 - V3	-15927	-756	14420	30347	36
ST2 - H1	-8292	2036	12350	20642	6
ST2 - H2	-8297	1851	11994	20291	6
ST2 - H3	-7877	2356	12571	20448	6
ST2 - V1	-10609	1829	14252	24861	7
ST2 - V2	-10328	2419	15017	25345	8
ST2 - V3	-10899	1642	14144	25043	7

Table 13 - Range of motion - Local drive

Acceptance criteria:

- Amplitude must be at least 32000 counts (+/-0.02") for Stage 1 CPS
- Amplitude must be at least 20000 counts (~0.010") for Stage 2 CPS
- Signs of actuators drive and sensors read out have to be the same

Note: The motion of the platform can be computed. For a 30000 counts drive in the +Z direction, the platform should move by 12.6 mil on stage 1 and 3.6mil on stage 2.

In the Cartesian basis, the platform should move (calculaion) by:

Stage 1 - Platform move for 32K counts drive: 12.63 mil
 Stage 2 - Platform move for 32K counts drive: 3.59 mil



Test result: Passed: Failed: X Waived :

Blade Stage 1-2

Stage 1 Locked & Stage 2 Unlocked. Stage 2 is loaded with 3 x 5Kg masses and the measurements are repeated three times (by rotating the masses).

	No load	Load	Diff
V1	2060.8	-24388.33333	26449.13333
V2	742.17	-24923.33333	25665.50333
V3	1997.2	-24143	26140.2

26085 count
 9.00 mil
 1213.003396 lb/in
 17.20113335 %

The blades from stage 1 to stage 2 are too soft by 17.2%.


Note:

A dirty assembly was build at LASTI for fit-check and testing purpose before the first assembly at LHO & LLO. During balancing, the total added mass on top of stage 2 to simulate the payload was far from nominal. Investigations on the blades stiffness showed an extra softness of the blade of both stages. But the mass deduction to compensate this extra softness didn't explain the difference with the nominal payload. In order to be closer to the nominal payload, the angles of the blade spacers were corrected (correction equivalent to +253lb on stage 0-1 blade and +507lb on stage 1-2 blade). These discrepancies between the initial design and assembly can be explained by:

- Inaccuracy in Solidworks estimation. It might underestimate masses of actual components (metal parts, hardware, instruments...)
- Measurement errors of the blade stiffness
- Machining errors (launch angles, assembly stack up...)
- Extra compliance due to the stages deformation

On this first Unit built at LLO, after noticing a small gap between the Blade and its Spacer all the Blades have been untorqued, put in the same position (using oversized .5015" dowel pins, with the Blade brought as far back as possible) and retorqued to a higher value (150 ft. lbs instead of the initial 110) without using methanol. After that, the gap was barely noticeable.

Facts:

- Nominal load on Stage 0-1 blades is 8240 lb (per initial design estimation)
- -14.99% of 8240 lb is -1220 lbs.
-  +253 lb are compensated per ST1 - launch angle correction (E1100284, line 9)
- So we should be at +253-1220= -967 lb under nominal (-438 kg).

Comparison with mass budget:

We estimate we are 394 lb (179 kg) under nominal (-160 lb on Stage 1, -234 lb on stage 2) (see Section II - Step 10)

▪ **Step 10 - Static Testing (Tests in the local basis)**

The table below shows the main and the cross-coupling when the actuators are driven in the local basis:

The static tests results are reported in the SVN at :

/seismic/BSC-ISI/X2/BSC2/Data/Static_Tests/

- LLO_ISI_BSC2_Offset_Local_Drive_20120327.mat

		Sensors					
		ST1 - H1	ST1 - H2	ST1 - H3	ST1 - V1	ST1 - V2	ST1 - V3
Actuators	ST1 - H1	4451.5	1778.6	1782.8	11.7	-23.2	19.8
	ST1 - H2	1770.8	4388.5	1765.5	8.5	-22.5	-2.8
	ST1 - H3	1747.8	1755.1	4363.1	-17.8	3.8	8.8
	ST1 - V1	33.3	-161.6	80.8	3514.2	-664.6	-602.3
	ST1 - V2	103.4	39.5	-167.8	-614.8	3514.8	-648.1
	ST1 - V3	-153.7	95.5	56.0	-637.5	-623.4	3539.6

Table 14 - Static test - Local to local - Stage 1

		Sensors					
		ST2 - H1	ST2 - H2	ST2 - H3	ST2 - V1	ST2 - V2	ST2 - V3
Actuators	ST2 - H1	2401.0	383.5	348.7	13.5	-77.9	-10.4
	ST2 - H2	351.7	2395.5	336.3	-65.8	-85.9	-4.8
	ST2 - H3	363.5	341.5	2379.2	-77.1	-79.7	-134.8
	ST2 - V1	70.9	126.9	-203.1	2773.0	213.4	-62.2
	ST2 - V2	-233.3	68.7	98.4	-161.4	2891.9	242.7
	ST2 - V3	78.5	-152.6	68.0	266.3	-140.0	2830.1

Table 15 - Static test - Local to local - Stage 2

Acceptance criteria:

- Main couplings readout must be positive
- Comparison with the reference tables:
 - o Main coupling differences mustn't exceed 200 counts
 - o Cross coupling differences mustn't exceed 50 counts

Reference tables for acceptance criteria:

		Sensors					
		ST1 - H1	ST1 - H2	ST1 - H3	ST1 - V1	ST1 - V2	ST1 - V3
Actuators	ST1 - H1	4380	1750	1750	0	0	0
	ST1 - H2	1750	4380	1750	0	0	0
	ST1 - H3	1750	1750	4380	0	0	0
	ST1 - V1	50	-170	90	3500	-650	-650
	ST1 - V2	90	50	-170	-650	3500	-650
	ST1 - V3	-170	90	50	-650	-601	3500

Table - Main couplings – Static – Stage 1

		Sensors					
		ST2 - H1	ST2 - H2	ST2 - H3	ST2 - V1	ST2 - V2	ST2 - V3
Actuators	ST2 - H1	2401	360	360	0	0	0
	ST2 - H2	360	2401	360	0	0	0
	ST2 - H3	360	360	2377	0	0	0
	ST2 - V1	80	130	-200	3050	330	0
	ST2 - V2	-200	800	130	0	2950	330
	ST2 - V3	130	-200	80	330	0	2950

Table - Main couplings – Static – Stage 2



Test result:

Passed: X

Failed:

Waived :

- **Step 11- Static Testing - In the general coordinate basis (Static test - CPS)**
 - **Step 11.1 – Change of basis matrices from Cartesian to Local**

The table below shows the main and the cross-coupling when the actuators are driven in the Cartesian basis:

The static tests results are reported in the SVN at :

/seismic/BSC-ISI/X2/BSC2/Data/Static_Tests/

- LLO_ISI_BSC2_Offset_Cartesian_Drive_20120409.mat

		Sensors					
		ST1 - H1	ST1 - H2	ST1 - H3	ST1 - V1	ST1 - V2	ST1 - V3
Actuators	ST1 - X	1778.2	-848.2	-846.7	15.7	0.4	-26.1
	ST1 - Y	2.4	1517.1	-1505.1	14.3	-11.4	-18.1
	ST1 - Z	-3.0	0.6	-27.5	744.6	758.3	725.8
	ST1 - RX	6.2	152.1	-150.8	-2918.3	2459.1	413.8
	ST1 - RY	-196.5	102.2	64.2	-1178.1	-1955.6	3089.3
	ST1 - RZ	3209.3	3211.9	3213.3	-20.5	-32.9	-27.0

		Sensors					
		ST2 - H1	ST2 - H2	ST2 - H3	ST2 - V1	ST2 - V2	ST2 - V3
Actuators	ST2 - X	676.5	-1346.8	664.4	-34.4	-25.3	-72.9
	ST2 - Y	1157.8	1.2	-1193.9	-29.4	-50.6	-38.2
	ST2 - Z	1.0	-15.5	-3.8	1017.9	1031.5	982.4
	ST2 - RX	-309.8	20.3	250.1	-2469.1	2555.5	-153.7
	ST2 - RY	116.6	-311.0	158.8	-1499.7	-1123.3	2849.0
	ST2 - RZ	1774.4	1776.0	1754.1	-81.3	-53.8	-55.4

Table 16 - Static test cartesian drive – Cartesian to local

Reference table static test Cartesian to local:

		Sensors					
		ST1 - H1	ST1 - H2	ST1 - H3	ST1 - V1	ST1 - V2	ST1 - V3
Actuators	ST1 - X	1800	-820	-820	0	0	0
	ST1 - Y	0	1500	-1500	0	0	0
	ST1 - Z	0	0	0	772	750	700
	ST1 - RX	0	160	-160	-2950	2450	450
	ST1 - RY	-200	110	70	-1150	-2000	3050
	ST1 - RZ	3200	3200	3200	0	0	0

Table 17 - Reference table - Cartesian to Local - Stage 1

		Sensors					
		ST2 - H1	ST2 - H2	ST2 - H3	ST2 - V1	ST2 - V2	ST2 - V3
Actuators	ST2 - X	700	-1350	650	0	0	0
	ST2 - Y	1200	0	-1150	0	0	0
	ST2 - Z	0	0	0	1100	1100	1100
	ST2 - RX	-300	0	300	-2500	2500	-50
	ST2 - RY	200	-300	200	-1500	-1400	3000
	ST2 - RZ	1800	1800	1800	40	40	40

Table 18 - Reference table - Cartesian to Local - Stage 2



Acceptance criteria:

- Comparison with the reference tables:
 - o Differences mustn't exceed 100 counts

Test result: Passed: X Failed: Waived :

o *Step 11.2 – Base change matrices from Cartesian to Cartesian*

The static tests results are reported in the SVN at :

/seismic/BSC-ISI/X1/Data/BSC8/Static_Tests/

- LLO_ISI_BSC2_Offset_Cartesian_Drive_20120327.mat

		Sensors					
		ST1 - X	ST1 - Y	ST1 - Z	ST1 - RY	ST1 - RY	ST1 - RZ
Actuators	ST1 - X	1772.1	-12.4	4.1	0.9	-20.6	32.8
	ST1 - Y	8.7	1734.4	-0.4	-8.5	-4.4	5.7
	ST1 - Z	10.2	-8.7	741.1	6.2	3.9	-14.9
	ST1 - RX	40.8	351.9	-5.2	3032.1	-9.5	10.3
	ST1 - RY	-370.4	13.0	-19.7	11.4	3033.3	-5.1
	ST1 - RZ	12.4	2.6	-1.7	7.3	0.2	3346.1

		Sensors					
		ST2 - X	ST2 - Y	ST2 - Z	ST2 - RY	ST2 - RY	ST2 - RZ
Actuators	ST2 - X	1350.7	-16.2	-42.5	-6.5	-18.6	-10.1
	ST2 - Y	10.1	1349.2	-53.2	2.7	-35.1	-25.1
	ST2 - Z	24.9	-17.2	1059.3	6.5	-15.1	-18.0
	ST2 - RX	-9.0	-31.1	-79.9	4325.8	-105.3	-18.0
	ST2 - RY	19.7	-17.8	56.9	241.5	4055.2	-32.7
	ST2 - RZ	10.0	-7.2	-67.0	11.3	5.3	2551.5

Table 19 - Static Test - Cartesian to Cartesian

▪ **Step 12 - Linearity test**

The linearity test figure are reported in the SVN at :

/seismic/BSC-ISI/X2/BSC2/Data/Figures/Linearity_Test/

- LLO_ISI_BSC2_Linearity_test_20120321.fig
- LLO_ISI_BSC2_Linearity_test_20120321.pdf




Figure 7 - Linearity Test

Slope – Offset:

		Slope	Offset	Average slope	Variation from average (%)
Stage 1	ST1 - H1	0.633	349	0.6265	1.10
	ST1 - H2	0.626	-273		-0.01
	ST1 - H3	0.620	-43		-1.08
	ST1 - V1	0.499	231	0.5021	-0.56
	ST1 - V2	0.503	391		0.09
	ST1 - V3	0.504	-725		0.47
Stage 2	ST2 - H1	0.343	2706	0.3403	0.66
	ST2 - H2	0.338	2289		-0.78
	ST2 - H3	0.341	2998		0.12
	ST2 - V1	0.413	1809	0.4179	-1.10
	ST2 - V2	0.422	2015		1.07
	ST2 - V3	0.418	1524		0.03

Table - Slopes and offset of the triplet Actuators - BSC-ISI - Sensors

Acceptance criteria:



- Horizontal and vertical slopes of the triplet actuators x BSC-ISI x sensors: Average slope +/- 3%

Test result:

Passed: X

Failed:

Waived :

▪ **Step 13 – Transfer functions – Local to Local**

Data files measurement of local to local transfer functions in SVN at:

/svncommon/SeiSVN/seismic/BSC-ISI/X2/BSC2/Data/Transfer_Functions/Measurements/Undamped

- LLO_ISI_BSC2_Data_L2L_10mHz_100mHz_ST1_ST2_20120327-041856.mat
- LLO_ISI_BSC2_Data_L2L_100mHz_700mHz_ST1_ST2_20120326-225602.mat
- LLO_ISI_BSC2_Data_L2L_700mHz_10Hz_ST1_ST2_20120327-062157.mat
- LLO_ISI_BSC2_Data_L2L_10Hz_100Hz_ST1_ST2_20120326-192909.mat
- LLO_ISI_BSC2_Data_L2L_100Hz_500Hz_ST1_ST2_20120326-174416.mat
- LLO_ISI_BSC2_Data_L2L_500Hz_1000Hz_ST1_ST2_20120326-161949.mat

Script file for processing and plotting local to local transfer functions in SVN at:

/seisvn/seismic/BSC-ISI/X2/Scripts/Control_Scripts

- Step_1_TF_L2L_10mHz_1000Hz_LLO_ISI_BSC2.m

Figures of local to local transfer functions (Main couplings) in SVN at:

/seisvn/seismic/BSC-ISI/X2/BSC2/Data/Figures/Transfer_Functions/Measurements/Undamped

- LLO_ISI_BSC2_TF_L2L_Raw_from_ST1_ACT_to_ST1_CPS_2012_03_27.fig
- LLO_ISI_BSC2_TF_L2L_Raw_from_ST1_ACT_to_ST1_CPS_2012_03_27.fig
- LLO_ISI_BSC2_TF_L2L_Raw_from_ST2_ACT_to_ST2_CPS_2012_03_27.fig
- LLO_ISI_BSC2_TF_L2L_Raw_from_ST2_ACT_to_ST2_GS13_2012_03_27.fig

Measured of local to local transfer functions in the SVN at:

/svncommon/seisvn/seismic/BSC-ISI/X2/BSC2/Data/Transfer_Functions/Simulations/Undamped

- LLO_ISI_BSC2_TF_L2L_Raw_10mHz_1000Hz_2012_03_27.mat

Note 1: The transfer functions are measured from the Output filter bank (excitation variable) to the input (IN1) of the input filter bank. The transfer functions presented below are raw transfer functions without any electronic compensation of the sensor electronic. The actuator and the coil driver electronic compensation are introduced in these transfer functions.

Note 2: The L4Cs are out of phase (should be -90 before 1Hz). A minus sign is added in the calibration filters that convert count to nm/s.

Note 3: The resonance observed at 33Hz on Stage 1 CPS is the resonance of the test stand. When the transfer functions will be measured in the LVEA, this resonance should be observed at lower frequency (19Hz). The High Bay test stand has short feet in comparison with the LVEA test stand (some comparison plots will be presented the testing report – phase II).

Note 4: The first high frequency resonance observed on stage 1 by the L4C is at 216Hz. The next resonance is observed at 244Hz. The first mode of the blade has been measured at ~250Hz at LASTI.

Note 5: There is a poor coherence on the GS13 transfer functions. It can be explained by the weak drive of the fine actuators. Moreover, the stage 2 of the ISI is strongly excited by the fans of the clean rooms. These two factors strongly affect the quality of the measurements. Also, we might have an issue with the GS-13 gain because they were saturating a lot, which can also explain the poor quality of the signal.

Note 6: On the ST2-ACT to ST2-GS13 transfer functions, the first high frequency resonances are observed at 120Hz and 162Hz.




Figure 8 - TF L2L Raw - ST1 Act to ST1 CPS




Figure 9 - TF L2L Raw - ST1 Act to ST1 L4C





Figure 10 - TF L2L Raw - ST2 Act to ST2 CPS

BSC-ISI - LLO - BSC2 - March 26/27th, 2012 - Test Stand HighBay - Undamped





Figure 11 - TF L2L Raw - ST2 Act to ST2 GS13



Test result:

Passed: X

Failed:

Waived :



Due to schedule pressure, it was decided it was reasonable to postpone the following tests. They will be performed during Phase II.

- **Step 14 - Symmetrization – Calibration**

Not performed

- **Step 15 – Change of base – Cartesian to Local - Simulations**

Not performed

- **Step 16- Transfer functions - Cartesian to Cartesian - Measurements**

Not performed



- **Step 17 - Lower Zero Moment Plan**

- **Step 17.1 - Stage 1 - LZMP**

Not performed



- **Step 17.2 - Stage 2 - LZMP**

Not performed

- **Step 18- Damping Loops – Transfer function – Simulations**

- **Step 18.1 - Damping Loops – Stage 2**

Not performed

- **Step 18.2 - Damping Loops – Stage 1**

Not performed

- **Step 19- Damping Loops – Powerspectra**

Data files measurement of damping Power Spectra in SVN at:

/svncommon/SeiSVN/seismic/BSC-ISI/X2/BSC2/Data/Spectra/Damping

- LLO_ISI_BSC2_ASD_m_L4C_GS13_Undamped_vs_Damping_2012_04_06_211305.mat

Figures of local to local transfer functions (Main couplings) in SVN at:

/seisvn/seismic/BSC-ISI/X2/BSC2/Data/Figures/Spectra/Damping

- LLO_ISI_BSC2_ASD_CT_CART_ST1_L4C_Undamped_vs_Damping_2012_04_06_211305.fig
- LLO_ISI_BSC2_ASD_m_CART_ST1_L4C_Undamped_vs_Damping_2012_04_06_211305.fig
- LLO_ISI_BSC2_ASD_CT_CART_ST2_GS13_Undamped_vs_Damping_2012_04_06_211305.fig
- LLO_ISI_BSC2_ASD_m_CART_ST2_GS13_Undamped_vs_Damping_2012_04_06_211305.fig




Figure 12: LLO_ISI_BSC2_ASD_CT_CART_ST1_L4C_Undamped_vs_Damping_2012_04_06_211305.fig




Figure 13: LLO_ISI_BSC2_ASD_m_CART_ST1_L4C_Undamped_vs_Damping_2012_04_06_211305.fig




Figure 14: LLO_ISI_BSC2_ASD_CT_CART_ST2_GS13_Undamped_vs_Damping_2012_04_06_211305.fig




Figure 15: LLO_ISI_BSC2_ASD_m_CART_ST2_GS13_Undamped_vs_Damping_2012_04_06_211305.fig

Test result:

Passed: X

Failed:

Waived:



- *Step 20- Isolation Loops – for one unit per site*

Not performed

IV. BSC-ISI testing Summary

This is the first “aLigo BSC-ISI” tested at LLO. The testing procedure document E1000483-v3 was used. Tests were done during March 2012.

Moreover due to few sensors issues, mainly on T240’s pressure sensors some results are incomplete but sufficient to consider the ISI properly assembled. Tests will be redone during testing phase II.

The ISI-BSC2 is officially validated per the tests presented in this report. All results are posted on the SVN at:

<https://svn.ligo.caltech.edu/svn/seismic/BSC-ISI/X2/BSC2/Data>

FAILED AND WAIVED TESTS

1- List of tests that failed/waived and won’t be redone

- **Step II.11 – Lockers adjustment** – No value has been recorded during the locker adjustments. Measurements using the CPS sensors when the stages are locked and unlocked have been done Step III.2.

2- List of tests that failed/waived, that need to be re-done during phase 2

- **Step I.4 – T240 – Inspection/Assembly** – Several issues with the pressure sensors on T240 causing several swaps of instrument. The T240 in Corner 2 has still a bad pressure sensor but it will be change in the LVEA.
- **Step III.1 – Geophones pressure readout** - Pressure sensors of 1 T240 is not working. Plus, we know that the GS-13 Interfaces from corner 2 and 3 do not work properly as far as the pressure readout.
- **Step III.7 – Range of motion – Local drive** – The readouts on Stage 1 Vertical CPS are between 30000 & 32000 counts and not above 32000 counts like it is required. This is not a major issue but the test will be redone.

3- List of tests skipped that won't be performed because not feasible during phase II (i.e. stage 0 leveling)

- **Step II.5** – Check level of Stage 0 after top-bottom plate assembly
- **Step II.8** – Blade 0-1 Post Launch Angle – No need for this test, the budget mass looks good and we already reposition the Blades after noticing a gap between the Blade and its Spacer on Stage 0-1 (see comment on Step 9 – Vertical Spring Constant).
- **Step II.11** – Lockers Adjustment – The Lockers have already been adjusted with the dial indicators, we just didn’t record the value, but they are well adjusted (see all passed tests).

4- List of tests skipped that we won't do because they are not essential (i.e. redundant with another test)

- **Step III.3 – Measure the Sensor gap** - This test was not performed. The sensor gaps have not been measured. These sensors have already been checked at LASTI. Moreover, risks of scratching the target are so high that we preferred not performing this test. In the future, this test will be removed from the testing procedure.

- **Step III.8 – Vertical sensor calibration** - The test is not realized in a proper way to evaluate accurately the calibration of the vertical CPS.

5- Lists of tests skipped that needs to be done during phase II.

- **Step III.14 – Symmetrization – Calibration**
- **Step III.15 – Change of bases – Cartesian to local - Simulations**
- **Step III.16 – Transfer functions – Cartesian to Cartesian - Simulations**
- **Step III.17 – Lower Zero Moment Plan**
- **Step III.18.1 – Damping Loops – Stage 2**
- **Step III.18.2 – Damping Loops – Stage 1**
- **Step III.20 – Isolation loops**

The ISI-BSC will be moved from the HighBay to the LVEA test stand as soon as it has been approved.