



G960099-01-O-P

1. Cleaning equipment at the southeast arm.

G960099-02-O-P
2. Southeast arm excavating material for 5th lift at station 111+00.



G960099-03-O-P

3. Southeast arm placing the 5th lift at station 112+00.



G960099-04-O-P

4. Southeast arm discing and drying at station 118+00.

G960099-05-O-P

5. Same as previous picture.



G960099-06-O-P

6. Southeast arm excavating fill at station 110+00.



G960099-07-O-P

7. Southeast arm.
Method for claiming fill
material from trench
while avoiding water.

G960099-08-O-P

8. Same as previous
picture.



G960099-09-O-P

9. Quality Supervision
in action!



G960099-10 -O-P

10. Equipment brought in for upkeep of site equipment.

G960099-11 -O-P

11. Southeast arm.
Water crossing access road to station 110+00.



G960099-12 -O-P

12. Southeast arm.
Processing subbase for drying between stations 107+00 and 110+00.



G960099-13-O-P
13. Southeast arm
allowing subbase material
to dry between discing
and rolling.

G960099-14-O-P

14. Southeast arm.
Excavating fill for berm.



G960099-15-O-P

15. Southeast arm.
Removing large roots
from fill.



G960099-16-O-P

16. Southeast arm.
Processing fill at station
124+00.



G960099-17-O-P

17. Southeast arm.
Spreading fill for next
lift beside the berm at
station 130+00.



G960099-18-O-P

18. New equipment
delivered for southwest
arm base preparation.



G960099-19-O-P

19. Southwest arm facing northeast. Beginning base preparation at station 38+00.



G960099-20-O-P

20. Southwest arm. Discing subbase material at station 38+00.



G960099-21-O-P

21. Same as previous picture.



G960099-22-O-P

22. Southwest arm.
Discing subbase material
at station 38+00.

G960099-23-O-P

23. Southwest arm.
Dressing up in
preparation for subbase
work at station 39+00.



24. Omitted.