



G960152- 01 - O-P

1. Apex area, base prep work being done.

G960152- 02 - O-P

2. Southwest Arm at Pipeline crossing surveying and probing with rod to locate pipeline.



G960152- 03 - O-P

3. Southeast Arm at station 60+00 showing organic material stocked piled .







G960152- 04 - OP

4. Southeast At station station 40+00 a dozer building berm.

G960152- 05 - OPV

5. Southeast arm at station 20+00 compaction work being completed on base prep..



G960152- 06 - OP

6. Southeast arm, at poll line, Dixie Power raising the power lines over berm area.







G960152- 07 - O-PV

7. Southeast arm at station 70+00 disking berm lift.

G960152- 08 - O-P

8. Southeast arm at station 80+00 , drying out berm lift.



G960152- 09 - O-P

9. Southeast arm at station 17+00 , the first lift of berm.





G960152- 10 - O-PV

10. Southwest arm at pipeline crossing preparations to install concrete slabs.

G960152- 11 - O-P

11. Southeast arm at station 15+00 showing base prep completed and ready for first lift of berm.



G960152- 12 - O-P

12. Southwest Arm looking west at station 40+00 intermediate lift and stockpiled fill.

6-12-96