## OMC/OMCS installation plan (K. Arai / J. Lewis), Oct 11, 2013 LIGO-L1300210

## **Preparatory work**

#### **LVEA** preparation

Description: Setting up a cleanroom and a stable table near HAM6.

Person: Jeff L talk to Mike L

Time: TBD

Tools: HEPA enclosure / (Optical) Table / Class B Tools / Al foil

#### HAM6 door removal

Description:Remove HAM6 door / Prepare HEPA booth & purge air<br/>The end door (East side door) to be removed<br/>=> ISCT6 installation should be done later.Person:Jeff L talk to Mike LTime:TBDTools:---

# 1st day

#### Metal bench OMCS transport to LVEA

Location:	Staging building? - LVEA
Description:	Clamp down all the masses. Release the tension of the wires.
	Carry the OMCS to LVEA with a carrier enclosure
Person:	Jeff B, Jeff L, Koji A, Fork Lift driver (TBD)
Tools:	Class B Tools, OMCS Carrier, Fork Lift, Hand Truck in LVEA

#### **OMCS Preparation**

Location:LVEA (near HAM6)Description:Wipe down structure and suspensionPerson:Jeff L, Jeff BTools:Solvents / Wipes

#### **OMC** Preparation

LVEA (near HAM6)
Pull first contact from OMC
Mirror inspection, DCPD Cap removal
Diode testing
Koji A
A UHP N2 cylinder with an ionizer gun for FC pulling
A fiber coupled halogen light source for optics inspection
A clean diode Can cutter (Keita)
Diode testing electronics (Koji)

# 2nd day

### **OMC** glass bench installation

Location:LVEA (near HAM6)Description:Swap OMC metal bench with the glass benchPerson:Jeff L Jeff B Koji ATools:N/A

#### **OMC** cabling

Location: LVEA (near HAM6)

Description: Install eLIGO OMC preamp

Cabling from the glass bench to the suspension structure

Person: Jeff L Jeff B Koji A

Tools: Preamps (Keita) / Brackets (@LHO)

#### <<Preamp test to be done in prior>>

Tools: Spare DB25 / Breakout board / micro D / aLIGO power source

#### **OMCS** adjustments

Location:LVEA (near HAM6)Description:Adjust mass balance/positions/height and BOSEMSPerson:Jeff L Jeff B Koji ATools:Height measurement instrument (Jeff B)Triple sus balancing weights (Jeff B)

## **3rd day** OMCS TF measurements

Location:LVEA (near HAM6)Description:TF measurementsPerson:Suspension TeamTools:Electronics / Cable stand / DB25 Cables

# 4th day

Spare

## **5th day** OMC/OMCS installation

Location: LVEA (near HAM6) / HAM6
Description: Put the OMCS on a lift
Carry the lift to the chamber side
Use human power to move the OMCS on the HAM6 table
Locate the OMCS along with the cookie cutter
Nail down the clamps on the table
Person: Jeff L, Koji A, one or two persons from LHO (TBD)
Tools: Genie lift / Dog Clamps / 12pt fasteners / nitronic60 washers / Cookie cutter
(Jeff L talk to Betsy B, Jeff K)
Torque wrench
HAM6 layout diagram

## **Post installation**

#### HAM6 cabling

Location:HAM6Description:CablingPerson:TBDTools:DB25 Cables / cable diagram

#### **OMCS Electronics installation**

Location:LVEA (near HAM6)Person:Jeff L talk to Betsy B, Jeff KTools:OMCS electronics

#### **OMCS** measurements

Location: HAM6 Description: TF measurements BK hammering / vibration absorbers Person: Suspension Team

#### **OMC ISC Electronics installation**

Location:LVEA (near HAM6)Person:Koji A talk to Daniel S and Rich A

## 2nd week (Tue-Thu)

#### **Realtime model installation**

Location:Control roomDescription:Install realtime modelPerson:Koji A, Zach K